

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:01 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 108 Const Calendar Day: 643 Date: 13-Jun-2011 Monday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 08:00 AM 05:30 PM Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 26-Jun-11 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

Electroslag welding (ESW):

Today they were setting up to do the 6th ESW weld. It was on the T joint that connects shear plate b2E to the North shaft. The following is a list of activities for this operation:

- Blocks were welded into place at the starting sump.
- Run-off tabs were welded at the top of the joint.
- The unistruts for the cooling shoe clamps were attached on both sides of the joint.
- The weld joint was cleaned by wire wheeling.
- Supports for access ladders were being tack welded into place.

On the next 2 ESW welds to be done (a2S-to-East shaft and b2E-to-East shaft), some prep work was also ongoing. The copes at the starting sumps were enlarged by torch cutting, and then these areas were ground smooth.

\*\*\*\*\*

9m external diaphragm welding:

- On plate 9m-East-Outer, welding continued today on the perimeter PJP welds.
- On plate 9m-West-Outer, prep work was ongoing to get ready for welding. The bevels were being ground to remove rust, and some buttering was done where the root gaps were too large.

\*\*\*\*\*

Also, the following office work was done today:

- I reviewed and approved diaries.
- I updated the weld tracking sheets.
- I drafted a letter in response to submittal 1559R04, and sent it to document control for finalizing. It was a revision to the PQWP to change the blast media. It was approved.

**04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	KENNETH CHAPPELL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>



ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wright, Doug

Diary #: 108

Date: 13-Jun-2011

Monday

Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JEFFERY SOUZA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	0.00	0.00	8.00	<input type="checkbox"/>