

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:38 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 362 Const Calendar Day: 645 Date: 15-Jun-2011 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:30 pm Break: 00:30 Over Time: 02:30

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 24-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Clear

Working Day ☒ If no, explain:**Diary:**

Dispute

**CCO #140**

•1300 hrs I went to CCO 140 mockup to observe placement of the support plates on the rebar cage. They were able to place both plates by the end of the day, 1730 hrs, but they were not aligned properly. They have to finish this tomorrow.

**General Comments**

- Compile Submittal/RFI list for OBG and Seismic Joint
- Diary work
- Extra Work Bills
- 1030 tour for Hatch Mott Engineering

Accrued 2.5 hours of overtime covering the Contractor's hours.

**CCO-140 Bid Item: 001 0-SJT-EFA.140 Seismic Joint Testing**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	DONALD ZAMPA	0.00	1.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	RYAN BROWN	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	GEN	DANIEL DUNN	0.00	1.00	0.00	1.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
000423	VEHICLE						No	
		1.00	0.00	0.00	0.00			<input type="checkbox"/>
000349	VEHICLE						No	
		1.00	0.00	0.00	0.00			<input type="checkbox"/>
002217	ALL TERRAIN VEHICLE, 4-WHEEL DRIVE						No	
		3.00	2.00	0.00	0.00			<input type="checkbox"/>
002131	FORK LIFT TRUCKS						No	
		3.00	2.00	0.00	0.00			<input type="checkbox"/>

