

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:43 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 361 Const Calendar Day: 646 Date: 16-Jun-2011 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 17-Jun-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the punch list for the façade in lift 4 .
They started at 7:00 AM.

Obra , Barry , Carlos , Dustin , Guo , Michael , Pablo , & Ryan had to work on the lift 4 punch list .
Crews had to mobilize their tools , equipments , reroute the air & power lines from 53 to 140 meters . They
had to work on the permanent platforms from 119 meters to 143 meters . crews had to do final check on
the platforms , hand rails , & grating . pretension the remaining bolts on all levels .

In addition to that , Michael & Dustin had to test 10% of the bolts on the platforms . 6 bolts failed .
Crews had to touch them up

Barry & Carlos had to prepare the washer plates for the inside of the façade boxes , & place the
PTF on the washer plates .

Guo , Pablo , & Ryan had to work on the elevator openings on the North façade boxes . Crews had
to install 2 bolts on the top & bottom plates , remove the wooden planks & pull them out of the site . Crews
were done at 2:50 PM. They had to wrap up their tools & equipments . Crews left at 3:00 PM.

Anthony , Augie , Casey , Edward , Jacob , Kevin , & Richard had to work on the gantry . Crews had
to disassemble the accessories , pull the gantry , & store it on the W line . They started at 7:30 AM. Crews
were done at 10:30 AM.

04-0120F4 Bid Item: 053 T-L04-ST5.053 Tower Lift 04 Strut South Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	ANTHONY COSTA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	3.00	0.00	0.00	3.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 361

Date: 16-Jun-2011 Thursday

Ironworker	JNM	KEVIN RATCLIFF	3.00	0.00	0.00	3.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	3.00	0.00	0.00	3.00	<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Equipment							Rental Company
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE						No
			3.00	0.00	0.00	0.00	<input type="checkbox"/>