

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:42 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 362 Const Calendar Day: 647 Date: 17-Jun-2011 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 27-Jun-11 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:55 AM. Crews had to work on lift 4 punch list for the façade & permanent platforms . They started at 7:10 AM.

Obra , Barry , Carlos , Guo , & Ryan had to work on the façade & permanent platform . Crews had to work on the left over work from previous activities in all areas in lift 4 .

Crews had to place the PTF , install beveled washer plates on the C channels top & bottom plates inside the façade boxes , install & only snug the bolts with the lock nuts in the slotted holes . install the filler plates inside the façade boxes where is needed , & they had to set the ladders , install , & pretension the bolts inside the façade .

In addition to that , crews had to drill the missed holes , apply coat of primer , install , & pretension the bolts , tighten the bolts on the doors on the top of the façade , & disassemble the planks & pull them out of the site , & work on house keeping . Crews started at 7:10 AM.

Michael & Barry had to work on the cross bracing at 119 meters . Crews had to remove the 2 old seals , place 2 new seals & the stainless steel washers , snug , mark 1/2 turn , & pretension the bolts ,

In addition to that , crews had to test 10% of the bolts on the cross bracing , place the grating , install & tighten the clips

All tower crews were done at 2:50 PM. They left at 3:00 PM. Ryan left at 11:00 AM.

**04-0120F4 Bid Item: 053 T-L04-ST5.053 Tower Lift 04 Strut South Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 362

**Date:** 17-Jun-2011 **Friday**

---

\*E0090562

TOWER CRANE

0.00

0.00

0.00

0.00

No

☐