

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:04 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 366 Const Calendar Day: 650 Date: 20-Jun-2011 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Clear and mild



- Concrete pour for the SCC blockout of the CCO 140 Expansion Joint mockup. I opened the East gate for the trucks at 0630 hrs and observed the Conco pump truck operator set up for the pour. The first truck arrived around 0815 hrs and placed its concrete. Cylinders were taken from the first truck halfway through the pour. By 0830 the second truck arrived and by 0910 the pour was complete. Throughout the rest of the day I stopped by to observe the progress and saw that the top layer was not setting. By the end of the day the top was still not completely set.

- Review Plans and Specs

- Diary work

Accrued 2 hours of overtime covering and documenting the Contractor's hours.

