



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:35 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 333 Const Calendar Day: 652 Date: 22-Jun-2011 Wednesday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Mathur, Lalit

Approved Date:

Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation 0.00"

Condition Sunny

Working Day ☒ If no, explain:

Diary:

Dispute

Work description.

- Addressed miscellaneous surveying issues on the project related to OBG (bikepath) and cable works.
- Continued to calculate coordinates for control point MB007 based on the surveying data gathered from the field using STARNET software and trigonometry since it's a oblique triangle.



Attachment



Left Coast Lifter in position for the placement of crossbeam 17 and OBG lift 12W.



Bikepath panels placed and E-Line backspan catwalk fully assembled and to be erected very soon.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Bruce, Matt

Diary #: 333

Date: 22-Jun-2011

Wednesday

Work along the E-Line OBG including the splice connections for OBG lift 11E to 12E.



ABF ironworkers dismantling the temporary tower gantry support members