

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:58 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 118 Const Calendar Day: 658 Date: 28-Jun-2011 Tuesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 AM 04:30 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Jul-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Electroslag welding (ESW):

Today they were setting up to do the 11th ESW weld. It is on the butt joint that connects shear plate cE to the East shaft. The following is a list of activities at this location:

- The unistruts for the cooling shoe clamps were attached to both sides of the joint..
- Access ladders were attached with temporary attachment welds.

Also, on the 12th ESW joint to be welded (shear plate cE to the North shaft), some set-up work (attaching ladder supports, etc) was also ongoing.

Note: the crews left early today due to bad weather.

9m external diaphragm welding:

- There was no welding on the 9m external diaphragms today as the welders were pulled to work on OBG.

Meeting:

We had a Tower staff meeting from 11:30 until 13:00 to discuss safety, staffing, and various other issues.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEFFERY STONE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY SOUZA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	5.00	0.00	0.00	5.00		<input type="checkbox"/>

