

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:16 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 188 Const Calendar Day: 660 Date: 30-Jun-2011 Thursday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 30-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

Bike Path

Contractor started shooting studs(welding) on bike path cantilever beam at panel point 81 on the east side (2 studs). Before they started welding studs, Contractor welded 5 studs on a test plate 2 failed and 1 failed out of 2 welds on the bike path beam. They stop the whole operation and review their operation. They discovered a connection failure on the welding machine, once that was corrected all the studs welded from panel points 81-93 was 52 studs only one failed. QC Tony from Emory Smith and QA from Caltrans Mets Douglas inspected the studs.

**04-0120F4 Bid Item: 058 E-L10-BPB.058 E Line Lift 10 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L10-BPS.058 E Line Lift 10 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 058 E-L01-BPB.058 E Line Lift 01 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L03-BPB.058 E Line Lift 03 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L03-BPS.058 E Line Lift 03 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 188

Date: 30-Jun-2011 Thursday

04-0120F4	Bid Item: 058	E-L05-BPB.058	E Line Lift 05 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 058	E-L06-BPB.058	E Line Lift 06 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 058	E-L07-BPB.058	E Line Lift 07 Bike Path Beam
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 058	E-L07-BPB.058	E Line Lift 07 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 058	E-L08-BPB.058	E Line Lift 08 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 058	E-L08-BPS.058	E Line Lift 08 Bike Path Segment
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 058	E-L09-BPB.058	E Line Lift 09 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 069	0-000-000.069	ERECT SUSPENDER SYSTEM
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 077	E-L01-OBG.077	E Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	W-L01-OBG.077	W Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 188

Date: 30-Jun-2011 Thursday

04-0120F4 Bid Item: 077 W-L02-OBG.077 W Line Lift 02 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 W-L02-OBG.077 W Line Lift 02 OBG Clean and paint structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 077 W-L04-OBG.077 W Line Lift 04 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 E-L02-OBG.077 E Line Lift 02 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L02-CBM.077 E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L04-CBM.077 E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L05-CBM.077 E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L07-CBM.077 E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L08-CBM.077 E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 E-L04-OBG.077 E Line Lift 04 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Mofor, Sebastian **Diary #:** 188 **Date:** 30-Jun-2011 **Thursday**

04-0120F4 Bid Item: 077 E-L05-OBG.077 E Line Lift 05 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 E-L06-OBG.077 E Line Lift 06 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 E-L06-OBG.077 E Line Lift 06 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 077 E-L07-OBG.077 E Line Lift 07 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 E-L08-OBG.077 E Line Lift 08 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 079 0-000-000.079 CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	Victor Ruiz	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	Kevin Bryan	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	LEONARDO RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	ARTHURO MEDRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JM	ALBERTO PINERA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	ADREAN ICALBACETA	0.00	0.00	0.00	0.00		<input type="checkbox"/>

04-0120F4 Bid Item: 079 0-000-000.079 CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 188

Date: 30-Jun-2011 Thursday

04-0120F4	Bid Item: 080	0-000-000.080	CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 086	0-000-000.086	BIKEPATH RAILING
AMERICAN BRIDGE/FLUOR, A JV			

CCO-024	Bid Item: 001	0-TRM-101.024	Traveler Rail Modifications (101)
AMERICAN BRIDGE/FLUOR, A JV			

CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting
CERTIFIED COATINGS COMPANY			

CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting
AMERICAN BRIDGE/FLUOR, A JV			

CCO-151	Bid Item: 001	0-COR-ELS.151	Contractor Coordination
AMERICAN BRIDGE/FLUOR, A JV			

CCO-186	Bid Item: 001	0-BSI-ALS.186	Bikepath Stud Issue
AMERICAN BRIDGE/FLUOR, A JV			

Attachment

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 188

Date: 30-Jun-2011

Thursday

