

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:37 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 376 Const Calendar Day: 665 Date: 05-Jul-2011 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 24-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation

Condition Clear

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO #140

- CCO 140 site visit to observe the removal of the forms used for the Rapid Set concrete pour last Thursday. Rock pockets were observed under the channel assemblies. Gilbert (Conco) said he would contact Gary Brandt (Conco) to get direction. Since Gary is out today, he is to come out tomorrow to assess the situation.
- CCO 140 site: Form up the approach slabs for a pour on Thursday (Gilbert Rodriguez and Ramiro Duran for 4 hrs).
- CCO 140 site: Remove excess grout from the grout pour last week and prepare for the Set 45 pour that goes under the elastomeric concrete pour on the SAS side of the Seismic Joint.
- CCO 140 Site: Remove deck plates and Trelleborg units to drill and bond threaded rods (Sturgeon and ??? with forklift for 1 hr).
- CCO 140 Site: Drill and bond threaded rods for the Trelleborg expansion units. The holes were drilled but no epoxy was placed. That will happen tomorrow. (Ignacio Garcia and Everardo Hernandez for 4 hrs with small tools, Kubota, compressor and generator).

General Comments

- Picked up cylinders from Yerba Buena Island water bath.
 - Prepare for the CHP Phase 1 testing of the deck plate friction pattern tomorrow.
 - Prepare for and attend the 1100 hrs Coordination meeting. Discussions about the tolerances for the built up channel assemblies.
 - Fill out TL 502 for the test cylinders taken during the Rapid Set concrete pour last week.
 - Preparation for Phase 1 testing at CHP test facility tomorrow in West Sacramento.
- Accrued 2 hours of overtime documenting the Change Order work and preparing for Change Order work tomorrow in West Sacramento.

CCO-140 Bid Item: 001 0-SJT-EFA.140 Seismic Joint Testing

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	IGNACIO GARCIA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE CAMPOS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	DONALD ZAMPA	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	RYAN BROWN	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	FOR	JAMES STURGEON	1.00	0.00	0.00	1.00		<input type="checkbox"/>

Equipment

Rental Company

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
--------------	-------------	--------	--------	--------	--------	---------	---------

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 376

Date: 05-Jul-2011

Tuesday

Contractor: AMERICAN BRIDGE/FLUOR, A JV

002213 ALL TERRAIN VEHICLE, 4-WHEEL DRIVE

1.00 0.00 0.00 0.00

No

☐

002212 ALL TERRAIN VEHICLE, 4-WHEEL DRIVE

4.00 0.00 0.00 0.00

No

☐

000009 GENERATOR, 7000 WATT

4.00 0.00 0.00 0.00

No

☐

002307 FORKLIFT, CAT TH560B 10,000 LBS

1.00 0.00 0.00 0.00

No

☐