

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:58 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 122 Const Calendar Day: 666 Date: 06-Jul-2011 Wednesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 23-Jul-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Electroslag welding (ESW):

Today they were setting up to do the 13th & 14th ESW welds. They are on the skewed T joints that connect shear plate b1W to the South & West shafts. The following is a list of activities at this location:

- Equipment was rearranged on the 13m platform.
- Access ladders were attached with temporary attachment welds.

9m external diaphragm welding:

- There was no welding on the 9m external diaphragms today as the welders were pulled to work on OBG.

Punchlist:

I started to compile a punchlist of work to be completed on the Tower shaft interiors. I climbed through the South and East shafts of Lift 1, and documented all of the items that I could find.

Office work:

- I reviewed and approved diaries.
- I started to make some redlines on the as-built drawings to reflect some of the Tower work changes made in the field.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEFFERY STONE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY SOUZA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wright, Doug

Diary #: 122

Date: 06-Jul-2011

Wednesday

