

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:08 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 193 Const Calendar Day: 672 Date: 12-Jul-2011 Tuesday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

30-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

Bike Path

Contractor pick two bike path panel off the barge and set at panel points 61- 65.

CCO # 211

Contractor continued to pickup and reset bike path panels after removing teffelon tapes (PTFE) on top of bike path beams. They used barge crain to perform this operation.

04-0120F4 Bid Item: 058 E-L10-BPB.058 E Line Lift 10 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L10-BPS.058 E Line Lift 10 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L01-BPB.058 E Line Lift 01 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L03-BPB.058 E Line Lift 03 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L03-BPS.058 E Line Lift 03 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L05-BPB.058 E Line Lift 05 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 193 Date: 12-Jul-2011 Tuesday

04-0120F4 Bid Item: 058 E-L05-BPS.058 E Line Lift 05 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JERRY KUBALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BAN DOL IM	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HENRY BROWN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	DOUGLAS GREENE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL RANDEL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	CHARLES MIDDLETON	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0150583							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
000743	Marine, Barge, Flexifloat 1 EM1010						No	
		4.00	0.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 058 E-L06-BPB.058 E Line Lift 06 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L07-BPB.058 E Line Lift 07 Bike Path Beam

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 058 E-L07-BPB.058 E Line Lift 07 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPB.058 E Line Lift 08 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPS.058 E Line Lift 08 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Mofor, Sebastian **Diary #:** 193 **Date:** 12-Jul-2011 **Tuesday**

04-0120F4	Bid Item: 058	E-L09-BPB.058	E Line Lift 09 Bike Path Beam
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 069	0-000-000.069	ERECT SUSPENDER SYSTEM
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 077	E-L01-OBG.077	E Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L01-OBG.077	W Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 077	W-L04-OBG.077	W Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L02-OBG.077	E Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L02-CBM.077	E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L04-CBM.077	E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 193 Date: 12-Jul-2011 Tuesday

04-0120F4	Bid Item: 077	X-L05-CBM.077	E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L07-CBM.077	E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L08-CBM.077	E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L04-OBG.077	E Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L05-OBG.077	E Line Lift 05 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 077	E-L07-OBG.077	E Line Lift 07 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L08-OBG.077	E Line Lift 08 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
CERTIFIED COATINGS COMPANY			
Labor			
Trade	Class	Name	RT Hrs OT Hrs DT Hrs Total Remarks Dispute
Contractor: CERTIFIED COATINGS COMPANY			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Mofor, Sebastian **Diary #:** 193 **Date:** 12-Jul-2011 **Tuesday**

Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	APP	Victor Ruiz	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JNM	Kevin Bryan	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JNM	LEONARDO RUIZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JNM	ARTHURO MEDRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JM	ALBERTO PINERA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	APP	ADREAN ICALBACETA	0.00	0.00	0.00	0.00	<input type="checkbox"/>

04-0120F4 Bid Item: 079 0-000-000.079 CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 080 0-000-000.080 CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 086 0-000-000.086 BIKEPATH RAILING
AMERICAN BRIDGE/FLUOR, A JV

CCO-024 Bid Item: 001 0-TRM-101.024 Traveler Rail Modifications (101)
AMERICAN BRIDGE/FLUOR, A JV

CCO-094 Bid Item: 001 0-PAI-ALS.094 Additional Painting
CERTIFIED COATINGS COMPANY

CCO-094 Bid Item: 001 0-PAI-ALS.094 Additional Painting
AMERICAN BRIDGE/FLUOR, A JV

CCO-151 Bid Item: 001 0-COR-ELS.151 Contractor Coordination
AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 193 Date: 12-Jul-2011 Tuesday

CCO-186 Bid Item: 001 0-BSI-ALS.186 Bikepath Stud Issue
 AMERICAN BRIDGE/FLUOR, A JV

CCO-211 Bid Item: 001 0-BPR-000.211 Bike Path Pad Revision
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ANDREW MEADE	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JOHN POWER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	CHARLES MIDDLETON	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0150583							No	<input type="checkbox"/>
000743	Marine, Barge, Flexifloat 1 EM1010	5.00	0.00	0.00	0.00		No	<input type="checkbox"/>
		5.00	0.00	0.00	0.00			<input type="checkbox"/>