

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 3:04 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 195 Const Calendar Day: 674 Date: 14-Jul-2011 Thursday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

30-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 40 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

**Bike Path**

Contractor worked on the following activities: Two ironworkers welded drip edge plates on both the suspended brackets and bike path cantilever beams at panel points 80, 82, and 84. Another crew was installing traveler rails underneath bike path on the side panel of OBG South-East side at panel points 75-84 then remove beach platform after traveler railing installation.

**04-0120F4 Bid Item: 058 E-L10-BPB.058 E Line Lift 10 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L10-BPS.058 E Line Lift 10 Bike Path Segment**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L01-BPB.058 E Line Lift 01 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L03-BPB.058 E Line Lift 03 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L03-BPS.058 E Line Lift 03 Bike Path Segment**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L05-BPB.058 E Line Lift 05 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Mofor, Sebastian    Diary #: 195    Date: 14-Jul-2011    Thursday

**04-0120F4      Bid Item: 058      E-L05-BPS.058      E Line Lift 05 Bike Path Segment**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	IAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL RANDEL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CHARLES MIDDLETON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0150583							No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>
000743	Marine, Barge, Flexifloat 1 EM1010						No	
		0.00	0.00	0.00	0.00			<input type="checkbox"/>

**04-0120F4      Bid Item: 058      E-L06-BPB.058      E Line Lift 06 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 058      E-L07-BPB.058      E Line Lift 07 Bike Path Beam**

CERTIFIED COATINGS COMPANY

**04-0120F4      Bid Item: 058      E-L07-BPB.058      E Line Lift 07 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 058      E-L08-BPB.058      E Line Lift 08 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 058      E-L08-BPS.058      E Line Lift 08 Bike Path Segment**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 058      E-L09-BPB.058      E Line Lift 09 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 195

Date: 14-Jul-2011

Thursday

04-0120F4 Bid Item: 069 0-000-000.069 ERECT SUSPENDER SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 077 E-L01-OBG.077 E Line Lift 01 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 W-L01-OBG.077 W Line Lift 01 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 W-L02-OBG.077 W Line Lift 02 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 W-L02-OBG.077 W Line Lift 02 OBG Clean and paint structural steel

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 077 W-L04-OBG.077 W Line Lift 04 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 E-L02-OBG.077 E Line Lift 02 OBG Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L02-CBM.077 E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L04-CBM.077 E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L05-CBM.077 E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel

CERTIFIED COATINGS COMPANY



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Mofor, Sebastian    Diary #: 195    Date: 14-Jul-2011    Thursday

04-0120F4    Bid Item: 077    X-L07-CBM.077    E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel  
CERTIFIED COATINGS COMPANY

04-0120F4    Bid Item: 077    X-L08-CBM.077    E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel  
CERTIFIED COATINGS COMPANY

04-0120F4    Bid Item: 077    E-L04-OBG.077    E Line Lift 04 OBG Clean and paint structural steel  
CERTIFIED COATINGS COMPANY

04-0120F4    Bid Item: 077    E-L05-OBG.077    E Line Lift 05 OBG Clean and paint structural steel  
CERTIFIED COATINGS COMPANY

04-0120F4    Bid Item: 077    E-L06-OBG.077    E Line Lift 06 OBG Clean and paint structural steel  
CERTIFIED COATINGS COMPANY

04-0120F4    Bid Item: 077    E-L06-OBG.077    E Line Lift 06 OBG Clean and paint structural steel  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4    Bid Item: 077    E-L07-OBG.077    E Line Lift 07 OBG Clean and paint structural steel  
CERTIFIED COATINGS COMPANY

04-0120F4    Bid Item: 077    E-L08-OBG.077    E Line Lift 08 OBG Clean and paint structural steel  
CERTIFIED COATINGS COMPANY

04-0120F4    Bid Item: 079    0-000-000.079    CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)  
CERTIFIED COATINGS COMPANY

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	Victor Ruiz	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	Kevin Bryan	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Mofor, Sebastian    **Diary #:** 195    **Date:** 14-Jul-2011    **Thursday**

Painter	JNM	LEONARDO RUIZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JNM	ARTHURO MEDRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JM	ALBERTO PINERA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	APP	ADREAN ICALBACETA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
<b>04-0120F4      Bid Item: 079      0-000-000.079      CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)</b>							
AMERICAN BRIDGE/FLUOR, A JV							
<b>04-0120F4      Bid Item: 080      0-000-000.080      CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)</b>							
CERTIFIED COATINGS COMPANY							
<b>04-0120F4      Bid Item: 086      0-000-000.086      BIKEPATH RAILING</b>							
AMERICAN BRIDGE/FLUOR, A JV							
<b>CCO-024      Bid Item: 001      0-TRM-101.024      Traveler Rail Modifications (101)</b>							
AMERICAN BRIDGE/FLUOR, A JV							
<b>CCO-094      Bid Item: 001      0-PAI-ALS.094      Additional Painting</b>							
CERTIFIED COATINGS COMPANY							
<b>CCO-094      Bid Item: 001      0-PAI-ALS.094      Additional Painting</b>							
AMERICAN BRIDGE/FLUOR, A JV							
<b>CCO-151      Bid Item: 001      0-COR-ELS.151      Contractor Coordination</b>							
AMERICAN BRIDGE/FLUOR, A JV							
<b>CCO-186      Bid Item: 001      0-BSI-ALS.186      Bikepath Stud Issue</b>							
AMERICAN BRIDGE/FLUOR, A JV							

---

## ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Mofor, Sebastian

**Diary #:** 195

**Date:** 14-Jul-2011

**Thursday**

---

