



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:02 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 384 Const Calendar Day: 675 Date: 15-Jul-2011 Friday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Overcast

Working Day ☒ If no, explain:

Diary:

Dispute

General Comments

Overcast and cool



- Extra work bills
- Discussion with Eric Blue regarding concrete pour dates for the slab around the CCO 140 mockup
- Mileage log
- CCO 140 site visit to clear a space for the delivery of UC Davis trailer and container.
- Met with Peter Lee (MTC) and Michael Cheng (MTC intern) to discuss the scope of the internship.
- CCO 140 site visit to meet with Peter Millar (Dynatest) who is on site for the delivery of the trailer and container. They were delivered by 1300 hrs and placed on the North side of the mockup.
- Met with Jake VanEnckevort (CCO group) regarding the concurrence of the quote for abrasive blasting the grout under where the elastomeric concrete will be placed on the CCO 140 mockup.
- Met with Bob Brignano and James Duxbury regarding RFI 2507 – Hinge A channel assembly design changes.
- Generated TL-502's for Barbara McDowell.
- Met with Jordana Jackson to inform her of the CCO 140 mockup progress and to let the Public Information Office know of the work going on out there. We will take a site visit next week to get her familiar with it.
- Diary work

Accrued 2 hours of overtime finishing the documentation of CCO 140 work.

