

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:38 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 384 Const Calendar Day: 679 Date: 19-Jul-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 11-Aug-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 7:00 AM. Crews had to work on the South side of the grillage , work on the gantry , & work on the North access platform . They started at 7:10 AM.

Augie & Jacob had to work on the South side of the grillage . Crews had to test the 10% of the bolts on the South side after the suspender bracket was removed .

Augie , Jacob , Salvador , & I had to test the bolts. Crews started at 7:20 AM. They were done at 7:40 AM. 3 bolts failed . Crews had to touch them up . They left at 8:00 AM.

Casey & Edward had to work on the barge & on the W line rigging materials to & from the site , & they had to work with the other crews .

Anthony , Augie , Jacob , Kevin , & Richard had to work on the gantry . Crews had to pull out of the site the over hang trusses . They had to hook the truss to the crane , remove the remaining bolts & drift pins , fly , & set the trusses on the barge . Crews started on the North over hang at 10:30 AM. Nicolaus flew the North over hang at 11:05 AM. He flew the South over hang at 11:55 AM.

In the afternoon , Richard , Kevin , & Augie had to work on the North side access platform . Crews had to install ladder from 145 - 151 meters . Nicolaus flew the ladder at 1:00 PM . Crews had to set the ladder in place , work on the measurement & prepare to cut it to size , Crews were done at 2:50 PM. They had to wrap up their tools & equipments . They left at 3:00 PM.

After hours Douglas & I had to work with ABF engineers on the tower heads fit up .

04-0120F4 Bid Item: 053 T-L05-BNE.053 Tower Lift 05 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	EDWARD MEYER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Equipment

Rental Company



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 384

Date: 19-Jul-2011

Tuesday

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: *E0090562	AMERICAN BRIDGE/FLUOR, A JV TOWER CRANE	4.00	0.00	0.00	0.00	No	<input type="checkbox"/>