

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 385 Const Calendar Day: 680 Date: 20-Jul-2011 Wednesday

Inspector Name: Daouk, Sami

Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID: Location:

Reviewer: Wright, Doug Approved Date: 11-Aug-11 Status: Approved

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition Rain

Diary:

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the ladder for the access platform, work on the grillage bottom cover plates, & work on the electro slag weld. They started at 7:00 AM.

Jacob & Richard had to work on the ladder for the access platform on the North side . Crews had to cut the ladder to size , set , & secure it In place . Crews started at 7:10 AM.

In addition to that , crews had to weld 4 brackets on the top of the ladder & on the access platform frame , install the gate on the top . They were done at 2:30 PM.

Augie & Kevin had to work on the South side of the grillage. Crews had to erect the bottom cover plates, & install temporary bolts. They started at 7:15 AM. Crews were done at 10:00 AM.

After that , crews had to work on the tower pull back . Crews had to install the pulling pulleys for the cables on the West side .nicolaus flew the 1st pulley at 11:00 AM. Crews had to set it in place , install , snug , & pretension the bolts. Crews were done at 1:30 PM.

Then , crews had to set the 2nd pulley & they had to work on miscellaneous activities on the access platform .

Anthony, Casey, & Edward had to work on the W line rigging materials to & from the site, & they had to work with all crews.

Roger & Ryan came to the site at 1:20 PM. Crews had to work on splice 3 in the North tower shaft.. They had to install the permanent bolts on the longitudinal stiffeners on the B - C & C - D corners . Crews had to mobilize their tools, equipments, & reroute the air hose. They were done at 1:50 PM.

After that , crews had to erect the top & bottom splice plates on the C - D corner . They started at 2;00 PM.

All tower crews were done at 2:50 PM. They had to wrap up their tools. Crews left at 3:00 PM.

Electro slag crews were done preparing to weld the North shear plate with the North tower shaft at 7:55 AM. Welding the North shear plate started at 8:00 AM. It was done at 12:05 PM.

Crews had problem with the cooling system water pump at 8:30 AM. & they had water leak on one of the shoes on the outside at 9:30 AM. both problem were fixed .

Jeremy, Richard & Jeffery had to work on the outside, Rory, Devon, & Alex had to work inside the North cell. Crews had to work on the cooling & flux systems, & they had to clean the surface of the weld. Check Douglas report for employees names, hours & activities after 12:00 PM.

04-0120F4 Bid Item: 053 T-L05-BNE.053 Tower Lift 05 Bolt Tower NE

AMERICAN BRIDGE/FLUOR, A JV

ddrRptbyBidItem

Page 1 of 2

Run date 20-Nov-14

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

Time 10:38 PM

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 385 Date: 20-Jul-2011 Wednesday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/	FLUOR, A JV						
Ironworker	APP	RYAN EVANCHIK	2.00	0.00	0.00	2.00		
Ironworker	JNM	ROGELIO RUIZ	2.00	0.00	0.00	2.00		
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		
Operator	OTH	NICOLAUS SHAFER	4.00	0.00	0.00	4.00		
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		
Ironworker	JNM	EDWARD MEYER	4.00	0.00	0.00	4.00		
Ironworker	JNM	CASEY LUX	4.00	0.00	0.00	4.00		
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		
Ironworker	FOR	ANTHONY COSTA	4.00	0.00	0.00	4.00		
quipment							Rental Company	
Equipment	ID Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/	FLUOR, A JV						
*E0090562	TOWER CRA	NE					No	
			0.00	0.00	0.00	0.00		