

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 1:26 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 117 Const Calendar Day: 682 Date: 22-Jul-2011 Friday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 04:30 PM Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Casey, William

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 60 12 PM 77 4PM 60

Precipitation

Condition Partly Cloudy

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Tai-Lin Liu; Diary on 07/22/2011, Friday – Partly Cloudy, 78/57 °F

- * Checked Lotus Notes (e-mails) & PMIV to print Submittal / RFI logs.
- * Discussed RFI 2482R03 with Gary and Thuc regarding Epoxy Sealant issues and closed this RFI..
- * Talked to Lalit about E2 Bearing & Shear Key erection, and went to Pier 6 Barge to check the configuration of Bearings and Shear Keys and went into the storage as well.
- * Review MFSQA audit schedules for L & M and Specialty Finishes from the action by April on PMIV.
- * Continued studying Sub # 2419, TYL's comment still not comes in to PMIV today.
- * Discussed Sub #2419 with Bob B.
- * Worked 1.0 hours OT today (07/22/11, Friday)

