

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:01 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 392 Const Calendar Day: 686 Date: 26-Jul-2011 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 04:00 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** Clear and mildWorking Day ☒ If no, explain:**Diary:**

Dispute

CCO #140

- Gilbert from Conco is on site to form up and pump in the grout to repair the Rapid Set concrete rock pocket for the CCO 140 mockup.
- Met with Rongzong Wu (UCD) and some of the guys from the lab who were going to install measuring instrumentation on the CCO 140 mockup, but since there was concrete repair work going on they could not do this. They will come out again tomorrow to install the instrumentation.
- The grout was not setting up by 1430 hours so Gilbert will have to come out tomorrow.
- 1500 hrs Seismic Joint meeting.

Accrued 1 hour of overtime hosting and documenting the meeting.

☐**CCO-140 Bid Item: 001 0-SJT-EFA.140 Seismic Joint Testing**

AMERICAN BRIDGE/FLUOR, A JV

CCO-140 Bid Item: 001 0-SJT-EFA.140 Seismic Joint Testing

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Cement Mason	FOR	Gilbert Rodriguez	8.00	0.00	0.00	8.00		<input type="checkbox"/>