

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:37 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 391 Const Calendar Day: 687 Date: 27-Jul-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 16-Aug-11 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on splice 3 in the East tower shaft , work on the tower pull back preparations . They started at 7:00 AM.

Roger , Tony , & Ryan had to work in the East tower shaft . Crews had to work on B 2 , C 3 , & D 1 longitudinal stiffeners . They had to install the remaining bolts on C 3 stiffener , snug , mark 1/2 turn for 210 mm. bolts , mark 2/3 turn for 220 mm. bolts , & pretension the bolts on the 3 stiffeners using the electrical gun & the Enerpac high torque machine . Ryan started at 7:10 AM. He was done at 2:50 PM.

Roger & Tony had to mobilize their tools , & equipments to the West tower shaft . Crews to erect the splice plates on B 2 , C 3 , & D 1 longitudinal stiffeners . They started at 11:00 AM. Crews were done at 2:50 PM. Bolting crews left at 3:00 PM.

Mathew , Jack , & Morris had to work on the tower pull back . Crews had to assemble the remaining 4 accessories brackets . They started at 7:10 AM. Crews were done at 8:00 AM.

After that , crews had to assemble the top brackets , & place 2 - Dwyidac rods, place the washer plates , nuts . extend the bars 0.55 meters out for the hydraulic jacks , & place the connector plates . Crews assembled 3 top brackets .They started at 8:30 AM. Crews were done at 1:00 PM.

In addition to that , crews had to mount 2 hydraulic jacks on one of the brackets , lower the slider , Bill had to use the crane to pull the cable , & set it on the slider , & clamp the cable with 3 clamps They started at 1:10 PM. They were done done at 3:20 PM. Crews left at 3:30 PM.

Froylan & Jose had to work on the West working platform at 150 meters . Crews had to place 0.1 X 0.15 meters joists at 0.6 meter at center , secure them with clamps , & place plywood boards on the top . They started at 7:20 AM. Crews were done at 11:00 AM. Crews had to wrap up their tools , equipments , & work on house keeping . They left at 12:00 PM.

**04-0120F4 Bid Item: 053 T-L05-BNE.053 Tower Lift 05 Bolt Tower NE**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	WILLIAM ALGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JACK HUNTER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	5.00	0.00	0.00	5.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 391    **Date:** 27-Jul-2011    **Wednesday**

Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	Tony Miranda	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
<b>Equipment</b>								
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002154	Equipment, Crane, 60 Ton						No	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>