

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:45 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 206 Const Calendar Day: 693 Date: 02-Aug-2011 Tuesday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 02-Oct-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

Bike Path

Contractor re-started welding(shooting) studs at panel points 93 east side and 97 of cantilever beam, one of the welded stud didn't get a full 360 degrees flash weld around the base of stud. A magnetic particle testing was done to check for any anomaly but it was okay. The QC was Tony from Smith Emory and Qa Jose Lito Lizardo from Caltrans. They finish shooting studs up to 105.

**04-0120F4 Bid Item: 058 E-L10-BPB.058 E Line Lift 10 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L10-BPS.058 E Line Lift 10 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L11-BPB.058 E Line Lift 11 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JULIENT POULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 058 E-L01-BPB.058 E Line Lift 01 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L03-BPB.058 E Line Lift 03 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofo, Sebastian

Diary #: 206

Date: 02-Aug-2011 Tuesday

04-0120F4 Bid Item: 058 E-L03-BPS.058 E Line Lift 03 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L05-BPB.058 E Line Lift 05 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L05-BPS.058 E Line Lift 05 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L06-BPB.058 E Line Lift 06 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L07-BPB.058 E Line Lift 07 Bike Path Beam

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 058 E-L07-BPB.058 E Line Lift 07 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPB.058 E Line Lift 08 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPS.058 E Line Lift 08 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L09-BPB.058 E Line Lift 09 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L09-BPS.058 E Line Lift 09 Bike Path Segment

CERTIFIED COATINGS COMPANY



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 206

Date: 02-Aug-2011 Tuesday

04-0120F4 Bid Item: 058 E-L09-BPS.058 E Line Lift 09 Bike Path Segment
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 069 0-000-000.069 ERECT SUSPENDER SYSTEM
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 077 E-L01-OBG.077 E Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 W-L01-OBG.077 W Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 W-L02-OBG.077 W Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 W-L02-OBG.077 W Line Lift 02 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 077 W-L04-OBG.077 W Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 E-L02-OBG.077 E Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L02-CBM.077 E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 077 X-L04-CBM.077 E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 206

Date: 02-Aug-2011 Tuesday

04-0120F4	Bid Item: 077	X-L05-CBM.077	E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L07-CBM.077	E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L08-CBM.077	E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L04-OBG.077	E Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L12-CBM.077	E-W Line Cross Over Lift 12 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L05-OBG.077	E Line Lift 05 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 077	E-L07-OBG.077	E Line Lift 07 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L08-OBG.077	E Line Lift 08 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 206 Date: 02-Aug-2011 Tuesday

04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)					
CERTIFIED COATINGS COMPANY								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	Victor Ruiz	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	Kevin Bryan	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	LEONARDO RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	ARTHURO MEDRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JM	ALBERTO PINERA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	ADREAN ICALBACETA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)					
AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4	Bid Item: 080	0-000-000.080	CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)					
CERTIFIED COATINGS COMPANY								
04-0120F4	Bid Item: 086	0-000-000.086	BIKEPATH RAILING					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-024	Bid Item: 001	0-TRM-101.024	Traveler Rail Modifications (101)					
AMERICAN BRIDGE/FLUOR, A JV								
CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting					
CERTIFIED COATINGS COMPANY								
CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting					
AMERICAN BRIDGE/FLUOR, A JV								



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Mofor, Sebastian **Diary #:** 206 **Date:** 02-Aug-2011 **Tuesday**

CCO-151	Bid Item: 001	0-COR-ELS.151	Contractor Coordination
AMERICAN BRIDGE/FLUOR, A JV			
CCO-186	Bid Item: 001	0-BSI-ALS.186	Bikepath Stud Issue
AMERICAN BRIDGE/FLUOR, A JV			