

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:25 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 366 Const Calendar Day: 697 Date: 06-Aug-2011 Saturday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 03:00 pm Break: Over Time: 08:00

Federal ID:

Location:

Reviewer: Mathur, Lalit

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation 0.00"

Condition Overcast in the AM to sunny in the PM

Working Day ☒ If no, explain:**Diary:**

Dispute

**Work description.**

- Surveyed the layout lines on the E2 cap beam concrete surface set by ABF surveyors using the total station with the assistance of Philip He. Also checked the centerline marks along the W and E Lines at the center of the Pier E2 cap beam from control points 6203 and TIN3 using Caltrans SFOBB project control. The marks placed by ABF were off by 1/2" to 9/16" from the theoretical values found in the plans. Used local control on the E2 cap beam to check the layout lines/offsets from the Submittal 2419R00 - Pier E2 Shear Key and Bearing erection Plan. Also checked the end punchmarks on OBG lifts 12E and 12W and verified that the decks are off 3.5" to 4" to the north of the E2 cap beam.

☐**04-0120F4 Bid Item: 061 E-E2C-SKC.061 E Line E2 Cap Shear Key Crossbeam**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS GARCIA	0.00	6.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	6.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	0.00	6.00	0.00	6.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	0.00	6.00	0.00	6.00		<input type="checkbox"/>

**Diary:**

Dispute

**Work description.** 061 E-E2C-SKC.061

- Used compressed air to clean the remaining S2 Shear Key anchor rod blockouts from the top of the blockout to the end of the PVC grout inlet pipe.

☐**04-0120F4 Bid Item: 061 W-E2C-SKC.061 W Line E2 Cap Shear Key Crossbeam**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	0.00	2.00	0.00	2.00		<input type="checkbox"/>

**Diary:**

Dispute



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Bruce, Matt

Diary #: 366

Date: 06-Aug-2011 Saturday

061

- Began to use compressed air to clean a few of the S1 Shear Key anchor rod blockouts from the top of the blockout to the end of the PVC grout inlet pipe.



### Attachment



Conditions at the end of the survey where there was sunny skies. Also seen is the ABF laborers beginning to clean the blockouts for the S1 Shear Key.



Conditions at the start of the survey where there was overcast skies.