

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:36 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 400 Const Calendar Day: 697 Date: 06-Aug-2011 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 22-Aug-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the shear plates repair & weld preparations . They started at 7:00 AM.

Rory , Alex , Devon , Fred , Jeffery Stone , Jeffery Stewart , & Jeremy had to work on the shear plates . Crews had to grind & clean the side of the tower skins to weld the diaphragm at 13 meters , excavate , grind , & clean the weld repair areas . Crews had to prepare their tools & equipments. They started at 7:15 AM.

Fred , & Devon had to work on B 1 East shear plate with the East tower shaft . Fred started to weld at 7:45 AM. He was done at 11:00 AM.

After that , he had to mobilize his tools & equipments. to work on B 1 West weld with the South tower shaft . Fred had to clean & heat the welding area . He started to weld at 11:40 AM. He was done at 2:20 PM.

Jeremy had to work on B 2 East shear plate with the North tower shaft . Jeremy started at 8:10 AM. He was done at 2:00 PM.

Rory had to work on B 2 East with the East tower shaft . He started to weld at 9:40 AM. He was done at 2:30 PM. Crews had to clean , grind & heat the area before going to the next pass . Rory & Jeremy had to wrap up & prepare to mobilize to work on the next weld on Monday .

Devon had to work with all crews . He had to clean , grind , & heat the welding areas .

Jeffery S. had to clean & grind the weld inside the center cell . Alex & J Stewart had to clean & grind C East shear plate with both North & East tower shaft . Crews had to prepare their tools & equipments. They started at 7:35 AM.

In addition to that , crews had to work with all crews & prepare to work on the next welds next week .

Rory had to work with all crews , & he had to work with the QA & QC on the repairs . Daniel , Jojo , John , & Steve were on the site . They had to VT , Mt , UT the welds , & work with the welders on the repairs .

All welding crews were done at 3:10 PM. They had to wrap up their tools & equipments. Crews left at 3:20 PM.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 400

Date: 06-Aug-2011

Saturday

Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Ironworker	FOR	RORY HOGAN	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JEFFERY STONE	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	FREDRICK KADDU	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	Alex Blanco	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Equipment							
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
73	WELDER, LINCOLN 500-549 AMP DSL/TOW					No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00		<input type="checkbox"/>
72	WELDER W/METER, 1000 AMP					No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00		<input type="checkbox"/>
71	WELDER W/METER, 1000 AMP					No	<input type="checkbox"/>
		0.00	8.00	0.00	0.00		<input type="checkbox"/>