

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:52 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 145 Const Calendar Day: 699 Date: 08-Aug-2011 Monday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 26-Sep-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

Tower anchorage:

The following work was done on the ESW welds today:

- The cracks at the tops of the ESW welds were being excavated by carbon arc gouging and grinding. MT was continually performed at various depths of the excavations.
- I gave approval on the request for weld repair of the excavation at the top of ESW weld 'R'.
- On welds 'A', 'H', 'T', and 'V' minor pick-up surface welding was done at the top of the weld with 7018.
- On weld 'M', the repair of the crack excavation was welded with 7018.
- On welds 'J', 'K', 'P', and 'Q', the final MT and UT was done on the top of the weld repair area and the upper 300mm of the ESW weld.

Other work around the Tower anchorage:

- They continued to strip portions of the 13m access platform.
- The bevel previously cut along the top of shear plate cE was found to be not deep enough for a length of 250mm. This area was re-beveled today.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|------------------------------------------------|-------|-----------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | JNM | FREDERICK KADDU | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | JEFFERY STONE | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | Alex Blanco | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | DEVAN MURPHY | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | JEREMY DOLMAN | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | JEFFERY SOUZA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | FOR | RORY HOGAN | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | RICHARD GARCIA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |

