

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:17 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 116 Const Calendar Day: 700 Date: 09-Aug-2011 Tuesday

Inspector Name: Tern, Ae Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 09:00 AM 05:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Oct-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition overcast morning

Working Day ☒ If no, explain:**Diary:**

Dispute

Tower Activities

The Certified Painting Co. started a 9-5:30 shift today.

At 9:30AM, Manny started to work on placing Polyurethane foam on the façade angle at 65M elevation.

At 12:30PM, Brandon came to help Manny with placing the Polyurethane foam on the façade angle. They finished foaming at 65M, 77M and 89M elevation today.

Note:

Some of the façade cover angle gap are bigger than 2 inches.

04-0120F4 Bid Item: 078 T-L02-ENE.078 Tower Lift 02 External Paint Tower NE

CERTIFIED COATINGS COMPANY

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|---|-------|------------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: CERTIFIED COATINGS COMPANY | | | | | | | | |
| Painter | JNM | MANNY BERRIOS-BAQEDANO | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Painter | APP | BRANDON GAYA | 5.00 | 0.00 | 0.00 | 5.00 | | <input type="checkbox"/> |