

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:33 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 154 Const Calendar Day: 703 Date: 12-Aug-2011 Friday
Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Boal, Brian Approved Date: 10-Oct-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 4PM 60 - 70

Precipitation None Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.

ABF Crews activities:

- 1- The slab covering the vertical post-tension system at pier W2 (The West line slab) was tested for water tightness and proved to be completely sealed. The grout was poured in the gap between the slab and the deck in the afternoon after necessary forming. The curing of both the East and West slab grout was keeping the grout wet all the time by using wet clothes.
- 2- The second group of ABF crews was involved in completing the frames details of the secondary PWS cable hauling system connecting to the W-line saddle. The crews started the assembly of the frames of the secondary PWS hauling system to the W-line saddles in the afternoon. The work is based on the submittal ABF-SUB-2117R01 "PWS Restraint System at Pier W2" as shown in the pictures.
- 3- The third crews started grouting the jacking saddle using master flow 928 grout mix in the afternoon. The grout was prepared in the buckets and was not uniform from one bucket to the other and no screen was used to refine the grout. It was mentioned to ABF engineer, Zac. A few samples of the grout were taken.

NOTE: ABF Labor and Equipment list is not updated.

ABF crews involved in the PWS secondary hauling system

- Jerry Kubala
- Jack Hunter
- Julian Paul
- Im Bandal
- Rigovento Garcia
- Walter Hernandez (only in the afternoon)
- One laborer (only in the afternoon)
- William(Bill) Alger (crane Operator) Only in the afternoon

ABF Equipment:

Crane 80130 Link Belt (Only in the afternoon)

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Contractor: AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Iranmanesh, Abbas **Diary #:** 154 **Date:** 12-Aug-2011 **Friday**

Ironworker	JNM	WALTER HERNANDEZ	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker		Im Bandal	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker		Julian Paul	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Operator	OTH	WILLIAM ALGER	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	JACK HUNTER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
04-0120F4 Bid Item: 060 W-W2C-WDS.060 W Line W2 Cap West Deviation Saddle							
AMERICAN BRIDGE/FLUOR, A JV							

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 154

Date: 12-Aug-2011

Friday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 154

Date: 12-Aug-2011

Friday

