

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:33 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 412 Const Calendar Day: 711 Date: 20-Aug-2011 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 25-Aug-11 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 7:00 AM. Devon came at 8:10 AM. Crews had to work on the 13 meters diaphragm , work on the 18 meters façade & struts erection , & work on the electro slag weld repairs . They started at 7:10 AM.

Rory , Alex , Devon , & Richard had to work on electro slag weld repairs , & work on the 13 meters diaphragm plates .

Rory & Alex had to work on the North & South diaphragm plates for the 13 meters . Rory had to cut the excess of the plates in order to fit the plates in place . He had to set the track on the North diaphragm plate , cut 6mm. , clean & grind the side , cope the corners , & repair 3 spots on the edge . He started at 8:05 AM. He was done with the North plate at 11:40 AM.

After that , he had to work on the South diaphragm plate . Following the same procedures as the previous plates . Crews started to set on the South plate at 11:45 AM. Rory started to cut at 1:40 PM. He was done at 2:15 PM. One side left to be cut on Monday .

Alex had to grind the edges , & heat the plates .

Devon had to work on the North shear plate . He had to grind & clean the weld . He started at 8:15 AM. & he had to work with all crews & work on house keeping .

Richard had to work on the South shear plate . He had to work on the electro slag weld repair with the East tower shaft . Richard had to heat excavate , clean , grind the 3rd repair area on the South shear plate with the East tower shaft . He had to excavate 40 mm. deep X 60 wide X 300 mm. long . He started at 8:30 AM.

Tony , Augie , Jacob , Kevin , Richard , & Scott had to work on the 18 meters façade & struts erection .

Augie & Kevin had to work on the barge rigging materials to the side , work with the other crews , & grind the diaphragm plates .

Tony , Jacob , & Kevin had to prepare the bottom plates to be erected . They had to hang chain falls , loosen the brackets on the plates , prepare the bolts , remove the rubber plugs from the holes , place the PTFE where is needed . They started at 7:10 AM. Crews were done at 8:30 AM.

After that , crews had to erect the façade bottom & side plate on the West side . Crews started at 8:45 AM. They were done at 9:00 AM.

Then , crews had to erect the West struts & the top plate . They started at 9:15 AM. Crews were done at 11:50 AM.

In the afternoon , crews had to erect the North diaphragm plate . Scott flew the plate & set it on the



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 412

**Date:** 20-Aug-2011 **Saturday**

13 meters diaphragm at 1:45 PM. Erection crews had to hook the plate to the wench , hook the chain falls , pull it to the center, & pull the plate with the chain falls , & set it in place . Crews were done at 2:00 PM.

In addition to that , crews had to grind the coped corners , grind & paint the L & I beams . They were done at 2:30 PM.

All tower crews had to wrap up their tools & equipments. Crews left at 3:10 PM.

**04-0120F4      Bid Item: 053      T-L01-DNW.053      Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	0.00	7.00	0.00	7.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	0.00	8.00	0.00	8.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>
743	Marine, Barge, Flexifloat 1 EM1010	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>
002083	WELDER, LINCOLN 500-549 AMP DSL/TOW	0.00	8.00	0.00	0.00	No		<input type="checkbox"/>