

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 11:27 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 160 Const Calendar Day: 711 Date: 20-Aug-2011 Saturday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Boal, Brian

Approved Date:

10-Oct-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature 7 AM** 50 - 60**12 PM****4PM** 70 - 80**Precipitation** None**Condition** Partly cloudyWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

ABF Crews activities:

1- The crews continued working on the framing system of the secondary PWS with respect to the submittal ABF-SUB-2171R01, "PWS Restraint System at Pier W2" as follows:

- A) The remaining frames which are installed on the wall Pier W2 are completed and the crew started installing the PWS guide beam.
- B) The reinforcing of the PWS framing system is being continued at the West line framing by welding the bracing system. The work was mainly on the North side framing of the W-Line. The saddle was covered by protective fabric during the welding as instructed.
- C) Minor welding was performed on the South side of the East line framing system.

2- Another ABF crew Continued the installing scaffolding required for the PWS hauling system at the North side of the West line saddle

The attached pictures show the detail of the performed activities.

NOTE: ABF Labor and Equipment list is not updated.

ABF crews involved in the PWS secondary hauling system

A) Installation crews:

- Jerry Kubala (FOR- Installation)
- Walter Hernandez
- Melgar Fleix
- Joseph Stone
- Carlos Bustamante
- Kevin Alger (Crane Operator)
- Barry Rothman
- Michael Balwinski

B) Welding Crews

- Eric Sparks
- Todd Jackson
- Paul Fambrini
- Mike Jimenez (only 5 hours)
- Jose Torres (Only 5 hours)



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Iranmanesh, Abbas **Diary #:** 160 **Date:** 20-Aug-2011 **Saturday**

C) Scaffolding
 -Julian Paul
 - Jeffery Stewart
 - David Lucero
 - Pablo Ramirez
 - Dustin Clayborn
 - Ryan Nast

Laborers:
 - Froylan Ruiz

ABF Equipments:
 Crane Terex RT160
 Miller welding machine (ABF002242)
 Lincoln Welding machine (ABF002082) (Only 5 hours)
 Liftman 4x4 GS2668RT

04-0120F4 Bid Item: 051 0-000-000.051 ERECT STRUCTURAL STEEL (BRIDGE)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	KEVIN ALGER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	FELIX MELGAR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		Julian Paul	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	DAVID LUCERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ-ZELED	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	DUSTEN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0130406							No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
002154	Equipment, Crane, 60 Ton						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
002242	WELDING EQUIPMENT						No	
		5.00	0.00	0.00	0.00			<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Iranmanesh, Abbas **Diary #:** 160 **Date:** 20-Aug-2011 **Saturday**

002082	WELDER, LINCOLN 500-549 AMP DSL/TOW	No	8.00	0.00	0.00	0.00	<input type="checkbox"/>
04-0120F4 Bid Item: 060 W-W2C-WDS.060 W Line W2 Cap West Deviation Saddle AMERICAN BRIDGE/FLUOR, A JV							
04-0120F4 Bid Item: 060 X-W2C-JKS.060 E-W Line Cross Over W2 Cap Jacking Saddle AMERICAN BRIDGE/FLUOR, A JV							

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 160

Date: 20-Aug-2011

Saturday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 160

Date: 20-Aug-2011

Saturday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 160

Date: 20-Aug-2011

Saturday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Iranmanesh, Abbas

Diary #: 160

Date: 20-Aug-2011

Saturday

