

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:31 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 424 Const Calendar Day: 728 Date: 06-Sep-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 10-Sep-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the façade at 18 & 23 meters , & work on the erection tower pull back . They started at 7:20 AM.

Obra , Barry , Carlos , Dustin , Michael , Pablo , & Ryan had to work on the façade . Crews had to install the remaining bolts on the façade boxes , snug , mark 1/2 turn , only pretension the lock nuts bolts in the slotted holes . pretension the bolts .

In addition to that , crews had to work on the corner plates , hand rails , & house keeping They started at 7:30 AM.

Barry & Dustin .had to work on the façade boxes . Crews had to install the remaining bolts , on the top & bottom plates . They started at 7:30 AM. Crews ran out of lock nuts at 11:00 AM.

Michael , & Pablo had to work on the corner plates . Crews had to set the corner plates , drive drift pins to align the holes . Some holes had to be enlarged in order to fit properly . Crews started at 7:40 AM.

Obra , Carlos , & Ryan had to work on the hand rails . Crews had to fly materials to the site , work on the lay outs , & drill the holes for the base plates . They started at 7:45 AM. Crews were done at 2:45 PM. All bolting crews were done at 3:00 PM. They left at 3:10 PM.

Anthony , Augie , Casey , Jacob , Kevin , & Richard had to work on the tower pull back . Crews had to prepare to pull out the pumper guards from 81 & 145 meters elevations . They had to remove the plywood boards from around the tower shafts , loosen the bolts on the North & South pumpers on 81 , 112 , & 145 meters . Remove the East pumpers on the East & South tower shafts at 81 meters , 4 pumpers at 112 meters were removed last week by Matt & his crews , & remove 2 pumpers on at 145 meters . Crews were done at 3 :00 PM.

After that , Anthony started to pump the 2 - 60 tons Enerpac hydraulic jacks at 3:15 PM. Crews reached the required capacity & the erection tower was pushed East 0.19 meter at 3:45 PM.

Then , crews had to block between the erection tower & the tower shafts . Crews had to adjust the pumper guards to place 4 - 0.05 meter planks , between the pumpers & South & West tower shafts , & place 2 - 0.05 meter planks between the erection tower & the East & North tower shafts . Crews were done at 5:10 PM. They had to wrap up their tools & equipments. Crews left at 5:20 PM.

Jose , Vector , & Jose had to work on the top of the platform at 150 meters . Crews had to remove the hand rails , cut the edges of the plywood & the joists on the East side of the erection tower , & place back the hand rails . They started at 2:00 PM.

In addition to that , crews had to work with the other crews on the erection tower pull back . They



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 424 Date: 06-Sep-2011 Tuesday

were done at 5:00 PM. Crews left at 5:10 PM.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphram Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	DUSTEN CLAYBORN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL BALWINSKI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RYAN NASH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
001426	Marine, Barge, Crane Barge 1						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			