



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:50 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 161 Const Calendar Day: 732 Date: 10-Sep-2011 Saturday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Oct-11 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:

Diary:

Dispute

Tower Activities

I stopped by the field to check to see if any work was ongoing. There were a couple of guys doing routine maintenance and some painters on site. There was no work on the Tower.

Work around the pier 7 yard did not include any work on Tower items, only painting of the OBG.

Office work:

- I reviewed and approved diaries.
- I continued to summarize ZPMC punchlist items on the Tower that have been addressed.
- I exchanged emails with Pat Lowry and Robert Mertz from METS regarding the status of approving weld repairs on the ESW welds. They have received some initial information, but the full report on the cause of the defects is not expected until next week.

