

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:30 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 428 Const Calendar Day: 734 Date: 12-Sep-2011 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 14-Sep-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site after the safety meeting at 7:15 AM. Crews had to work on the tower pull back, work on the platforms at 81, 145, & 150 meters. They started at 7:20 AM.

Anthony, Augie, Casey, Jacob, Kevin, & Richard had to work on the tower pull back. Crews had to work on the East catwalks. They had to release the tension in the tie down cables on both sides of the catwalks, jack & release the tension on the catwalk main cables. Crews started at 7:30 AM. They were done at 12:00 PM.

In the afternoon, crews had to work on the West catwalks. They had to take the slag out of the catwalks. They started at 12:45 PM. Crews were done at 2:15 PM.

After that, crews had to pull the tower. They had to connect the power & the hoses. They were done at 2:30 PM.

Anthony started to pump the jacks at 2:35 PM. He reached 2450 Kips & the jack stroke was 85 mm. Crews had to lock the rods & release the jacks. Up to date. The tower was pulled back 470 mm. They were done at 2:50 PM. Crews had to wrap up their tools & equipments. They left at 3:10 PM.

Rick, Carlos, Jose, Vector, & Froylan had to work on the platforms at 81, 145, & 150 meters. Crews had to close the gaps between the tower shafts & the grating. They had to cut to size the plywood boards, set them in place & tie wire the boards to the grating.

Rick had to work on the South side platform at 150 meters. He started at 7:40 AM. He was done at 11:30 PM. He had to wrap up his tools & equipments. He left at 12:00 PM.

Froylan & vector had to work on the platform at 145 meters. They started at 7:30 AM. Crews were done at 10:00 AM.

After that, crews had to clean the site, pull all the excess materials out of the site. They left at 10:40 AM.

Carlos & Jose had to work on the platform at 81 meters. They had to bring materials to the site, reroute the power line. They started at 8:00 AM.

Crews were done at 1:45 PM. They had to pull the excess materials out of the site. Crews left at 2:10 PM.

Electro Slag welding crews continued to work on the weld repair, grinding, & cleaning the welds on the shear plates & on the tower shafts.

Jeremy had to work on the North shear plate. Richard had to work on the South shear plate. Alex & Jeffery had to work inside the inner West cell.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 428 Date: 12-Sep-2011 Monday

Crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:10 PM.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	RIGOBERTO CAMPOS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	VICTOR HERNANDEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JEFFERY STONE	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002154	Equipment, Crane, 60 Ton	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>