

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:29 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 433 Const Calendar Day: 741 Date: 19-Sep-2011 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 20-Sep-11 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site after the safety meeting at 7:20 AM. Crews had to work on the Electro Slag weld repairs & work on the temporary attachments on the East shear plate . They started at 7:30 AM.

James , Pei , & Xiao had to work on the East shear plate . Crews had to remove the temporary attachments . They had to reroute the gas & power lines , set the torches . They were done at 8:30 AM.

Pei had to work on the North side of the shear plate . Xian had to work on the South side of the shear plate . James had to work with both crews at all times . Crews started to cut at 8:40 AM. Pei was done at 12:00 PM. Xiao was done at 1:20 PM.

After that , crews had to grind & clean the welds . Pei started at 12:45 PM. Xiao started at 1:30 PM. Crews were done at 2:50 PM. They had to wrap up their tools & equipments./ crews left at 3:10 PM.

Rory , Jeremy , & Richard had to work on the Electro Slag weld repairs .

Richard had to work on the South shear plate , on the West weld with the South tower shaft . He started to work with the QC at 7:40 AM. He was done at 8:20 AM.

After that , he had to work inside the South cell on the weld repair . Richard had to grind , clean , & heat the welding area .

Jeremy had to work inside the North cell on the North shear plate for the center cell . He had to work on the East weld . Rory had to work with both crews to the end of the shift .

Douglas had to cover all the activities after 2:00 PM. No other activities were performed on the tower .

**04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JIN PEI WANG	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Xiao Wan	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>



---

## ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 433

**Date:** 19-Sep-2011

**Monday**

---

