

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:29 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 437 Const Calendar Day: 745 Date: 23-Sep-2011 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Wright, Doug Approved Date: 26-Sep-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the electro slag weld repairs & work on the temporary attachments . They started at 7:00 AM.

Rory , Jeremy , & Richard had to work on the electro slag weld repair . Alex & Devan had to work on the temporary attachments .

Rory , Jeremy & Richard had to mobilize the pro heat machine & set it on the top of the 13 meters diaphragm , reroute the power line , reroute the heating system & set it on the South shear plate of the center cell . Crews started at 7:15 AM. They were done at 11:00 AM.

After that , crews had to overhaul the whole heating unit . They had to install new hoses & cover blankets .

In addition to that , crews had to work with the other crews on the ladders . They had to pull the ladder sections & set them on the barge , & work with the QA & QC on the MT

Alex & Devon had to work on house keeping inside cells & on the top of the footing box . Crews started at 7:15 AM. They were done at 9:00 AM.

After that , crews had to work on the South shear plate . They had to remove the ladders in sections , remove the holding brackets , & grind the welds . Crews started on the East ladder at 9:10 AM. They were done at 11:00 AM. They were done on the West ladder at 1:00 PM.

Then , crews had to reroute the gas & power lines , mobilize their tools & equipments to work on the North ladders . Following the same procedures as on the South ladders . Crews started at 1:10 PM. They were done at 3:00 PM.

Jojo , Smith Emery QC Salvador & John had to MT the tower skins & shear plates after removing the ladders , & grinding the welds

All tower crews were done at 2:50 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	DEVAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 437 **Date:** 23-Sep-2011 **Friday**

Ironworker	JNM	RICHARD GARCIA	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Equipment							Rental Company
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							Dispute
*E0030562	WELDING EQUIPMENT						No
			0.00	0.00	0.00	0.00	<input type="checkbox"/>
*E0020562	WELDING EQUIPMENT						No
			0.00	0.00	0.00	0.00	<input type="checkbox"/>
2298	WELDER, 600 AMP						No
			0.00	0.00	0.00	0.00	<input type="checkbox"/>
2297	WELDER, 600 AMP						No
			0.00	0.00	0.00	0.00	<input type="checkbox"/>
2296	WELDER, 600 AMP						No
			0.00	0.00	0.00	0.00	<input type="checkbox"/>