

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:28 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 440 Const Calendar Day: 750 Date: 28-Sep-2011 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Oct-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag weld repairs , & work on the temporary attachments . They started at 7:00 AM.

Rory , Jeremy , & Richard had to work on the electro Slag weld repairs . Alex , Devon , & Jeffery had to work on the temporary attachments inside the cells . James , Han , Eyun , Pei , Kit , & Xiao had to work on the outer temporary attachments .

Rory had to work inside the South cell on the top of the footing box . He had to work on the weld access holes with Richard , & he had to work on the Electro Slag weld . Rory had to grind the high spots , fill the low spots , clean & grind the welds & prepare the welds to be UT ed & MT ed .

In addition to that , he had to Carbo - Arck the remains of the temporary brackets , he had to work with all crews , & work with the QA & QC . He started at 9:00 AM.

Jeremy had to work inside the North cell between 9 & 13 meters . He had to work with Tony on the MT , clean & grind the welds , prepare the welds to be MT ed & UT ed , grind the high spots , fill the low spots . He started at 7:30 AM. He was done at 11:00 AM.

After that , Jeremy had to Carbo - Arck the remains of the temporary attachments . He started at 11:10 AM.

Richard had to work on the South shear plates , on the weld access holes . He had to grind , clean , heat , & weld the East access hole with the East tower shaft .

In addition to that , he had to work with Jessie on the MT & repairs for both access holes . He started at 7:40 AM. He was done at 2:45 PM.

After that , Richard had to clean the site , mobilize his tools , equipments , reroute the gas & power lines to work inside the inner West cell on the weld repair . He was done at 4:45 PM.

Alex , devan , & Jeffery had to work on the temporary attachments inside the cells . Alex had to work inside the inner East cell between 9 & 13 meters . He had to grind the remains of the bracket welds , grind & clean the electro slag weld , work with Salvador on the MT between the top of the footing box & 9 meters diaphragm . Alex started at 7:10 AM.

Devon had to work inside the center cell . He had to grind & clean the remains of the attachments welds . He started at 7:15 AM.

Jeffery had to work inside the inner West cell between 9 & 13 meters . He had to work on the temporary attachments. Jeffery had to grind , & clean the remains of the welds . He started at 7:20 AM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 440

Date: 28-Sep-2011 **Wednesday**

James , Han , Eyun , Pei , Kit , & Xiao had to work on the Elector Slag weld on the East & West shear plates . Crews had to prepare their tools & equipments . They were done at 7:30 AM.

Eyun , Kit , & Han had to work on the West shear plates . Kit had to work on the North weld on the top 2 meters . Eyun had to work on the bottom 4 meters . Han to work on the South weld . Crews started at 7:35 AM. They were done at 2:00 PM.

After that , crews had to work with Jessie on the repairs to the end of the shift .

James , Pei , & Xiao had to work on the East shear plate . Pei had to work on the North weld . Xiao had to work on the South weld . James had to work with all crews on both shear plates & he had to work with Jessie & Jojo on the MT . Crews were done at 1:00 PM.

After that , crews had to work with John on the repairs to the end of the shift .

All tower crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:15 PM.

Salvador had to MT inside the inner East cell from the top of the footing to the 9 meters diaphragm . Tony had to MT the inner West cell between 9 & 13 meters diaphragms . John had to MT the East shear plate . Jessie had to MT the West shear plate . & part of the East shear plate .

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JEFFERY STONE	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	EYUN LIN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2296	WELDER, 600 AMP	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>