

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 1:06 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 188 Const Calendar Day: 750 Date: 28-Sep-2011 Wednesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 60 - 70 12 PM 4PM 70 - 80**Precipitation** None **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

ABF Crews activities:

1-The crews continued working At Pier W2 with respect to some of the following submittals

- ABF-SUB-2171R01, "PWS Restraint System at Pier W2".
- ABF-2283R00, "Cable Erection Plan-Secondary PWS Hauling System".
- ABF-SUB-002019R02, "West End Tramway".
- ABF-SUB-002506R00, "Cable Erection Plan-W2 Transfer Arms".
- ABF-SUB-002393R00, "Pier W2 Access Platform".

INSTALLATION:

- ABF crews completed adding the steel channel sections at the lower part of the saddles frames in order to install the hydraulic jack pressure gage. For each hydraulic jack a pressure gage is installed.
- The ABF crews started connecting the hydraulic hoses between the hydraulic jacks, the work has been started from the hydraulic jacks of the E-Line saddle frames.
- The ABF crews re-positioned the out-haul sheave bracket, the one before the last one at the south side of Pier W2. The sheave was not touching the wire rope under the maximum wire tension force.
- The ABF crews completed widening the diameter of the transfer arm holes (North) in order to make some room for epoxy and started widening the diameter of the Tramway Strand Anchorage Frame holes at pier W2 (North).
- ABF crew stopped installing the lower 76x76x4.8 galvanized post shown in Detail 5 of the Sheet No. DE419HT of the submittal ABF-SUB-2171R01.
- ABF crews made some adjustment at the bottom of the hydraulic jacks.
- The ABF crews started installing the grease cap of the Hinge-K Macalloy rods after cleaning with neoprene seal washer plates with bolts at the South side Hinge-K of the E-Line.

2- The attached pictures show the detail of the performed activities.

ABF crew involved in the Secondary hauling system

Installation crew:

- Jerry Kubala (FOR. - Installation)
- Melgar Fleix
- Rigovert Garcia
- Walter Hernandez
- John Power



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 188 **Date:** 28-Sep-2011 **Wednesday**

Installing the hydraulic jacks and hoses

-Gene Pratt

-Eulises Torres

Welding crews:

-Rick Clayborn

-Ian Murphy

Equipment:

Lincoln welding Machine (ABF002082)

04-0120F4 Bid Item: 051 0-000-000.051 ERECT STRUCTURAL STEEL (BRIDGE)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	EULISES TORRES	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Mechanic	FOR	GENE PRATT	3.50	0.00	0.00	3.50		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	2.50	0.00	0.00	2.50		<input type="checkbox"/>
Ironworker	JNM	JOHN POWER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ-ZELE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	FELIX MELGAR	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
002082	WELDER, LINCOLN 500-549 AMP DSL/TOW	2.50	0.00	0.00	0.00	No	<input type="checkbox"/>

04-0120F4 Bid Item: 060 W-W2C-WDS.060 W Line W2 Cap West Deviation Saddle

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 X-W2C-JKS.060 E-W Line Cross Over W2 Cap Jacking Saddle

AMERICAN BRIDGE/FLUOR, A JV

Attachment



Daily Diary Report by Bid Item


Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 188

Date: 28-Sep-2011

Wednesday



Daily Diary Report by Bid Item


Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 188

Date: 28-Sep-2011

Wednesday



Daily Diary Report by Bid Item




Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 188

Date: 28-Sep-2011

Wednesday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 188

Date: 28-Sep-2011

Wednesday

