

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 20-Nov-14

Time 10:28 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 443 Const Calendar Day: 753 Date: 01-Oct-2011 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 11:00 am Break: Over Time: 04:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: 05-Oct-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews were scheduled to work on the Electro Slag weld repairs & temporary attachments .
Crews came to the site at 6:50 AM. Crews were called at 7:00 AM. to mobilize to work on the OBG fitting
They left at 7:10 AM.

Smith Emery QC Jessie had to UT the welds inside the North cell with the North tower shaft . He
started at 8:30 AM. No other activities were performed on the tower .

In the office I had to close my reports for this week . I was done at 11:00 AM.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphram Tower NW Erect structural steel (bridge tower)
AMERICAN BRIDGE/FLUOR, A JV

