

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:53 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 450 Const Calendar Day: 763 Date: 11-Oct-2011 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag weld repairs & work on the temporary attachments. They started at 7:00 AM.

Fredrick had to work inside the inner East cell on the Electro Slag Weld repairs . He had to work on the West shear plate with the East tower shaft . Fredrick had to grind the high spots , fill the low spots & work with John on the weld MT . He was done at 10:00 AM.

After that , he had to work on the weld repair . Frederick had to set up his tools & equipments on the 290 mm. Long weld at 3. 38 meters elevation the West shear plate of the inner East cell with the East tower shaft . He was done at 12:00 PM.

In the afternoon , he had to grind , clean , & heat the welding area . He started to weld at 1:30 PM. He was done at 2:45 PM.

Jorge had to work inside the South cell with the QC & QA on the MT . He had to work on the South shear pate with the South tower shaft . Jorge had to finish grinding the last welding area on the temporary attachments . Bernie & Jojo had to MT 12 locations . They were done at 9:30 AM.

After that , Jorge had to wrap up his tools , equipments , power line , & mobilize to work inside the inner West cell . He was done at 10:30 AM.

Then , he had to excavate 159 mm. long , 20 mm. wide , & 20 mm. deep repair location on the East shear plate with the South tower shaft . He started at 11:00 AM. He was done at 2:30 PM.

Jojo , Bernie & John had to MT the weld & work with Jorge on the repair .

Tower crews were done at 3:00 PM. They had to wrap up their tools & equipments. Crews left at 3:15 PM.

04-0120F4 Bid Item: 053 T-L01-DNW.053 Tower Lift 01 Diaphragm Tower NW Erect structural steel (bridge tower)

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JORGE LOPEZ-MEJIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	FREDRICK KADDU	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2297	WELDER, 600 AMP	8.00	0.00	0.00	0.00	No		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 450 **Date:** 11-Oct-2011 **Tuesday**

2296	WELDER, 600 AMP					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>