

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:54 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 202 Const Calendar Day: 770 Date: 18-Oct-2011 Tuesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 4PM 60 - 71**Precipitation** None**Condition** partly cloudyWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

ABF Crews activities:

1- The crews continued working At Pier W2 with respect to some of the following submittals

- ABF-SUB-2171R01, "PWS Restraint System at Pier W2".
- ABF-2283R00, "Cable Erection Plan-Secondary PWS Hauling System".
- ABF-SUB-002019R02, "West End Tramway".
- ABF-SUB-002416R00, "West Floating Arms".
- ABF-SUB-002506R00, "Cable Erection Plan-W2 Transfer Arms".
- ABF-SUB-002393R00, "Pier W2 Access Platform".

INSTALLATION:

- The ABF crews installed two vertical rollers on the sides of the jacking saddle. Another vertical roller will be provided at the middle of the jacking saddle.
- The ABF crew continue putting in the place the final pieces of the Secondary Hauling System, the plate shown as Details 10 and 11 on sheets No. DE419HT, DEDE419IT of the submittal ABF-SUB-2171R01. This plate will transfer the PWS into the slots of the saddles. Some repair is being done on these plates which have been very time consuming.
- All the necessary lighting is completed at the W-line saddle frames.
- The ABF crews installed all the brackets shown as detail 11 and adjusting bolts shown as detail 12 on sheets No. DE419IT.
- ABF crews completed drilling the holes on the deck of pier W2 for installation of the Transfer Arms, "Submittal SUB-ABF-002506R00".
- ABF crews covered all horizontal arms in the framing system between the E-Line and the W-line saddles with PVC pipes.
- Two of the PWS sliding surfaces as shown in the pictures were repaired.
- The forms around the West End Tramway and the West Floating Arms were removed.

2- The attached pictures show the detail of the performed activities.

ABF crew involved in the Secondary hauling system

Assembly of the Hauling System pieces

- Jerry Kubala
- Rigoerto Garcia
- Jose Torres



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 202 **Date:** 18-Oct-2011 **Tuesday**

-Waler Hernandez
-Fliex Melgar

Drilling holes for the Transfer Arms
- Lance Carlson

04-0120F4 Bid Item: 051 0-000-000.051 ERECT STRUCTURAL STEEL (BRIDGE)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	FELIX MELGAR	8.00	2.00	0.00	10.00		<input type="checkbox"/>
		LANCE CARLSON	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Ironworker	JNM	WALTER HERNANDEZ-ZELE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0300406						No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			

04-0120F4 Bid Item: 060 W-W2C-WDS.060 W Line W2 Cap West Deviation Saddle

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 X-W2C-JKS.060 E-W Line Cross Over W2 Cap Jacking Saddle

AMERICAN BRIDGE/FLUOR, A JV

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 202

Date: 18-Oct-2011

Tuesday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 202

Date: 18-Oct-2011

Tuesday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 202

Date: 18-Oct-2011

Tuesday

