

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:52 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 457 Const Calendar Day: 772 Date: 20-Oct-2011 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Rain

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the access platform at 53 meters . They started at 7:00 AM.

Joe & Carlos had to work on the permanent access platform . Crews had to lay out the holes on the cross beam & pull the cross member out of the site to drill the holes . They were done at 8:30 AM.

Edwardo & Dario had to work on the cat walk at 65 meters . Crews had to prepare to disassemble the cat walk in order for the man basket to go through . They started 7:30 AM.

At 9:00 AM. Crews were called to work on the cables . They had to wrap up their tools . Crews left the site at 9:00 AM.

Crews returned to the site at 4:00 PM. They had to place the lugs on the middle bracing beam (Kicker beam) , install , snug the permanent bolts . & prepare the area for the welders .

Crews tried to level the access platform assembly frame to set the lugs in place for the welders . The East kicker is longer than what it should be . The East South corner of the platform frame is high & the whole assembly is not leveled . It is slopped down to the North & West sides . A new beam required to adjust & level the whole frame assembly .

In addition to that , crews had to block the ways to the cat walk at 65 meters . They had to place 2 cables on the staircase access & on the inner cat walk next to the South façade side . Crews were done at 5:00 PM. They had to wrap up their tools & equipments. Crews left at 5:15 PM.

04-0120F4 Bid Item: 053 T-L02-ASW.053 Tower Lift 02 Walkway Grating and Access Tower SW

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JOSEPH STONE	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	DARIO LOZA	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	2.00	2.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	EDUARDO JIMENEZ-PADILLA	2.00	2.00	0.00	4.00		<input type="checkbox"/>

