

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 1:54 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 456 Const Calendar Day: 776 Date: 24-Oct-2011 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** OvercastWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Overcast and cool

- CCO 140 site visit to check on the progress using the aircraft tire. While there the machine was stopped so the diesel generator could be refilled.
- 0800 hrs SAS staff meeting
- At 0900 hrs I received a call from the operator of the HVS saying that the Trelleborg units were displaying significant wear. I visited the site again and observed permanent deformation of the reinforcing steel plates under the wear pattern. Pictures were taken and sent out and the machine was stopped until a decision is made on what to do next. By the end of the day the machine was up and running again.
- Review plans and specifications regarding the expansion joint at Hinge A.
- Review Submittal 2550R02, R03, and R04.
- Site visit to observe preparation for CB19 lift tomorrow.

Accrued 2 hours of overtime covering the Contractor's hours.

**04-0120F4 Bid Item: 056 E-L13-ALB.056 E Line Lift13 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 056 E-L13-WEL.056 E Line Lift13 Weld**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 056 W-L13-ALB.056 W Line Lift13 Align & Bolt**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 056 W-L13-WEL.056 W Line Lift13 Weld**

AMERICAN BRIDGE/FLUOR, A JV



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name** Wilcox, Jason

**Diary #:** 456

**Date:** 24-Oct-2011

**Monday**

---

<b>04-0120F4</b>	<b>Bid Item:</b> 056	<b>X-L13-CBM.056</b>	<b>E-W Line Cross Over Lift13 Cross Beam</b>
AMERICAN BRIDGE/FLUOR, A JV			