

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:41 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 218 Const Calendar Day: 790 Date: 07-Nov-2011 Monday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 4PM 50 - 60**Precipitation** None **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**Work description.**

ABF Crews activities:

1- The crews continued working At Pier W2 with respect to some of the following submittals

- ABF-SUB-002171R01, "PWS Restraint System at Pier W2".
- ABF-SUB-002283R00, "Cable Erection Plan-Secondary PWS Hauling System".
- ABF-SUB-002019R02, "West End Tramway".
- ABF-SUB-002416R00, "West Floating Arms".
- ABF-SUB-002506R00, "Cable Erection Plan-W2 Transfer Arms".
- ABF-SUB-002393R00, "Pier W2 Access Platform".
- ABF-SUB-002447R01, "Erection Plan (Cable)-Main Cable Strand (PWS) Erection plan".

**ACTIVITIES:**

1. The ABF crews continued working on the bracing of the counterweights frame of the Primary Hauling system.
2. The ABF crews continued installation of a piece of plate as a stopper for the hydraulic jacking system. The hydraulic jack system pulls the PWS until a certain limit. The original limit was reduced by installing these plates.
3. A total length of 250mm crack was detected on the North side 100 mm thick plate of the jacking saddle frame by Mr. Bill Levell and Mr. Dan Reyes. This weld is apparently a PJP type weld and its distance from the top of the saddle is about 760mm.
4. The selected attached pictures show the detail of the performed activities.

ABF welder crews:

- Eric Sparks
- Paul Famibrini

ABF crews involved in installing stoppers for the Hydraulic jacking system:

- Jerry Kubala
- Rigoverto Garcia
- Filex Melgar

Equipments:

- Miller welding Machine (ABF002242)

**04-0120F4 Bid Item: 051 0-000-000.051 ERECT STRUCTURAL STEEL (BRIDGE)**

ddrRptbyBidItem

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Iranmanesh, Abbas    **Diary #:** 218    **Date:** 07-Nov-2011    **Monday**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 060      E-W2C-WDS.060      E Line W2 Cap West Deviation Saddle**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RIGOVERTO GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	IAN MURPHY	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	FELIX MELGAR	8.00	0.00	0.00	8.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002243	WELDING EQUIPMENT						No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			
*E0010583							No	<input type="checkbox"/>
		0.00	0.00	0.00	0.00			<input type="checkbox"/>

**04-0120F4      Bid Item: 060      W-W2C-WDS.060      W Line W2 Cap West Deviation Saddle**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 060      X-W2C-JKS.060      E-W Line Cross Over W2 Cap Jacking Saddle**

AMERICAN BRIDGE/FLUOR, A JV

### Attachment



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 218

Date: 07-Nov-2011

Monday





## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 218

Date: 07-Nov-2011

Monday

