

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:40 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 220 Const Calendar Day: 792 Date: 09-Nov-2011 Wednesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 4PM 50 - 60**Precipitation** None **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

ABF Crews activities:

1- The crews continued working At Pier W2 with respect to some of the following submittals

- ABF-SUB-002171R01, "PWS Restraint System at Pier W2".
- ABF-SUB-002283R00, "Cable Erection Plan-Secondary PWS Hauling System".
- ABF-SUB-002019R02, "West End Tramway".
- ABF-SUB-002416R00, "West Floating Arms".
- ABF-SUB-002506R00, "Cable Erection Plan-W2 Transfer Arms".
- ABF-SUB-002393R00, "Pier W2 Access Platform".
- ABF-SUB-002447R01, "Erection Plan (Cable)-Main Cable Strand (PWS) Erection plan".

ACTIVITIES:

1. The ABF crews completed the covering the top of the Jacking saddle with UHMW (Ultra-High-Molecular-Weight) Polyethylene sheets in order to prevent any damage to the PWS in any case it touches the top of the Jacking Saddle.
2. ABF crews removed the catwalk roller bracket close to the East side of the South deviation saddle that was set up on the previous day.
3. The ABF crew started caulking the contact edges of the Hinge-K frame with W2 concrete surface.
4. The ABF crews set up the anchor bolts of the North Transfer Arm. It is expected to have the transfer arm tomorrow for installation.
5. The wire ropes extending to the weight block (Primary PWS Hauling System) have conflict with the beams of the W2 falsework. The Middle deviation bracket and the weight block need to be re-positioned.
6. The selected attached pictures show the detail of the performed activities.

ABF crews involved in installing the UHMW Polyethylene sheets and anchor bolts:

- Jerry Kubala
- Filex Melgar

Hinge-K frame caulking:

- Luis Diaz

04-0120F4 Bid Item: 051 0-000-000.051 ERECT STRUCTURAL STEEL (BRIDGE)

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Iranmanesh, Abbas Diary #: 220 Date: 09-Nov-2011 Wednesday

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JERRY KUBALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	FELIX MELGAR	8.00	0.00	0.00	8.00		<input type="checkbox"/>

04-0120F4 Bid Item: 060 W-W2C-WDS.060 W Line W2 Cap West Deviation Saddle

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 X-W2C-JKS.060 E-W Line Cross Over W2 Cap Jacking Saddle

AMERICAN BRIDGE/FLUOR, A JV

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 220

Date: 09-Nov-2011

Wednesday

