

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:48 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 173 Const Calendar Day: 792 Date: 09-Nov-2011 Wednesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

10-Nov-11 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Prep Work

Work near the Tower saddle to prepare for PWS hauling:

- Tony Costa's crew was working the entire shift near the Tower saddle.
- One welder was working on attaching winch pedestals to the erection tower.
- The crew was setting the main-span winches for the PWS floating system on the top of the temporary erection tower.
- All 8 winches for the strand floating system at the Tower are now installed.
- Also, tools and equipment were being hoisted to the top of the Tower with the Favco crane.

Other work:

I accompanied a new METS employee (Aaron Prclick) on a walk-through of the Tower anchorage since he will be dealing with Tower welding issues, and wanted to ask about some of the background on the issues.

Office work:

- I continued the review of ABF Submittal 2447R01, "Main Cable Strand (PWS) Erection Plan" and Submittal 2312R00, "Primary PWS Hauling System".

04-0120F4 Bid Item: 067 C-TPW-PIC.067 Prepare for PWS Installation

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	JNM	HOWARD SCHROYER	8.00	0.00	0.00	8.00	Elevator Operator	<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00	Favco Crane Operator	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

