

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:17 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 175 Const Calendar Day: 794 Date: 11-Nov-2011 Friday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 04:00 PM Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Prep Work**

Work near the Tower saddle to prepare for PWS hauling:

- Tony Costa's crew was working near the Tower saddle for the first 6 hours of the shift.
- Only minor work was being done (threading wire on the float winches, running the lines down along the catwalk, etc)
- In the late afternoon, the crew was offloading material from barges to the deck level.
- 2 laborers were working the entire shift extending work platforms around the saddle.
- Also, tools and equipment were being hoisted to the top of the Tower with the Favco crane.

\*\*\*\*\*

**Jacking frame:**

The cracked weld on the North side of the jacking frame was inspected by ultrasonic testing (UT) today. It was for information only to try to determine the depth of the crack so they could develop a proper repair procedure. The UT indicated that the crack appears to vary in depth from about 7mm to 14mm.

\*\*\*\*\*

**Office work:**

- I continued putting together a presentation for the details of the Cable field work at the Tower saddle.
- I continued the review of ABF Submittal 2447R01, "Main Cable Strand (PWS) Erection Plan" and Submittal 2312R00, "Primary PWS Hauling System".

**04-0120F4 Bid Item: 067 C-TPW-PIC.067 Prepare for PWS Installation**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Jose ALFARO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	8.00	0.00	0.00	8.00	Elevator Operator	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00	Favco Crane Operator	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name** Wright, Doug

**Diary #:** 175

**Date:** 11-Nov-2011    **Friday**

---

--