

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:16 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 178 Const Calendar Day: 799 Date: 16-Nov-2011 Wednesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 08:00 PM Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Prep Work

Work near the Tower saddle to prepare for PWS hauling:

- Tony Costa's crew was working near the Tower saddle for the entire shift.
- They were working on preparing the winch lines for the strand float winches.
- Also, they were welding light supports to the erection tower, and installing area lighting.

Jacking frame:

There was no work on the weld repair of the jacking frame today.

Office work:

- I continued the review of ABF Submittal 2447R01, "Main Cable Strand (PWS) Erection Plan" and Submittal 2312R00, "Primary PWS Hauling System".

- Again today at the end of the field shift, I stayed late to help compile project records for the Tower foundations for the peer review committee.

04-0120F4 Bid Item: 067 C-TPW-PIC.067 Prepare for PWS Installation

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	8.00	2.00	0.00	10.00	Elevator Operator	<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00	Favco Crane Operator	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

