



## SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:34 PM

### Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 227 Const Calendar Day: 801 Date: 18-Nov-2011 Friday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

#### Weather

Temperature 7 AM 40 - 50 12 PM 4PM 50 - 57

Precipitation None

Condition Mostly Cloudy

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Work description.

ABF Crews activities:

1- The crews continued working At Pier W2 with respect to some of the following submittals

- ABF-SUB-002171R01, "PWS Restraint System at Pier W2".
- ABF-SUB-002283R00, "Cable Erection Plan-Secondary PWS Hauling System".
- ABF-SUB-002019R02, "West End Tramway".
- ABF-SUB-002416R00, "West Floating Arms".
- ABF-SUB-002506R00, "Cable Erection Plan-W2 Transfer Arms".
- ABF-SUB-002393R00, "Pier W2 Access Platform".
- ABF-SUB-002447R01, "Erection Plan (Cable)-Main Cable Strand (PWS) Erection plan".

##### ACTIVITIES:

1. The ABF crews completed the South Floating Arms by installation of the last Hydraulic jacks of the System.
2. The ABF crews set up the power and the hydraulic pump units in position and started connection the hydraulic hoses for the North side Transfer and Floating arms. The work is being continued for both units at the North and south of Pier W2 until the final operational testing of these units.
3. ABF crews removed the sheave bracket of the wire rope counterweight from its position. The ABF mechanic took out the sheaves from the bracket and lubricated them with grease. The bracket still is not in new position.
4. ABF Crews started putting forms around the base plates of the Transfer Arms brackets. The grout will fill the gap under these base plates.
5. The selected attached pictures show the detail of the performed activities.

ABF crews involved in the installation of the Floating Arms and the sheave brackets:

- Jerry Kubala
- Filex Melgar
- Rigovertto Garcia
- Enrique Roble
- Bill Alger (Crane Op.)
- Theo Rohr



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Iranmanesh, Abbas    **Diary #:** 227    **Date:** 18-Nov-2011    **Friday**

-Eulises Torres  
-Michael Ford

Forms:

- Froylan Ruiz  
-Jose Prado

Equipments:

-Crane Grove 890E RT

**04-0120F4      Bid Item: 051      0-000-000.051      ERECT STRUCTURAL STEEL (BRIDGE)**  
AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 060      E-W2C-WDS.060      E Line W2 Cap West Deviation Saddle**  
AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	WILLIAM ALGER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Operator	OTH	THEODORE ROHR	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Mechanic	JNM	MICHAEL FORD	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Operator	JNM	EULISES TORRES	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	FELIX MELGAR	8.00	0.00	0.00	8.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV							
002321	Equipment, Crane, 90 Ton Rough Terrain	3.00	0.00	0.00	0.00	No	<input type="checkbox"/>

**04-0120F4      Bid Item: 060      W-W2C-WDS.060      W Line W2 Cap West Deviation Saddle**  
AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 060      X-W2C-JKS.060      E-W Line Cross Over W2 Cap Jacking Saddle**  
AMERICAN BRIDGE/FLUOR, A JV

**Attachment**



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 227

Date: 18-Nov-2011

Friday





## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 227

Date: 18-Nov-2011

Friday



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 227

Date: 18-Nov-2011

Friday





## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 227

Date: 18-Nov-2011

Friday

