

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 1:36 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 244 Const Calendar Day: 815 Date: 02-Dec-2011 Friday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date: 02-Oct-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 40 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

CCO # 177

Completed the second overhead sign structure as per CCO 177 on the West bound. They moved equipment to the East bound and started working on sign structure.

☐**CCO # 178**

Drilling and installing bolts on the traveler rail, flame cut belvedere beam for traveler access.

☐**04-0120F4 Bid Item: 058 E-L10-BPB.058 E Line Lift 10 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L10-BPS.058 E Line Lift 10 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L11-BPB.058 E Line Lift 11 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L01-BPB.058 E Line Lift 01 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L03-BPB.058 E Line Lift 03 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L03-BPS.058 E Line Lift 03 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 244

Date: 02-Dec-2011

Friday

04-0120F4 Bid Item: 058 E-L05-BPB.058 E Line Lift 05 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L05-BPS.058 E Line Lift 05 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L06-BPB.058 E Line Lift 06 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L07-BPB.058 E Line Lift 07 Bike Path Beam

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 058 E-L07-BPB.058 E Line Lift 07 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPB.058 E Line Lift 08 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPS.058 E Line Lift 08 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L09-BPB.058 E Line Lift 09 Bike Path Beam

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L09-BPS.058 E Line Lift 09 Bike Path Segment

CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 058 E-L09-BPS.058 E Line Lift 09 Bike Path Segment

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofo, Sebastian

Diary #: 244

Date: 02-Dec-2011

Friday

04-0120F4	Bid Item: 069	0-000-000.069	ERECT SUSPENDER SYSTEM
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 077	E-L01-OBG.077	E Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	W-L01-OBG.077	W Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 077	W-L04-OBG.077	W Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L02-OBG.077	E Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L02-CBM.077	E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L04-CBM.077	E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L05-CBM.077	E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofo, Sebastian

Diary #: 244

Date: 02-Dec-2011

Friday

04-0120F4	Bid Item: 077	X-L07-CBM.077	E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L08-CBM.077	E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L04-OBG.077	E Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L12-CBM.077	E-W Line Cross Over Lift 12 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L05-OBG.077	E Line Lift 05 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 077	E-L07-OBG.077	E Line Lift 07 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L08-OBG.077	E Line Lift 08 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
CERTIFIED COATINGS COMPANY			



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 244 Date: 02-Dec-2011 Friday

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	FOR	TONY KATRONES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	Victor Ruiz	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	Kevin Bryan	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	LEONARDO RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JAVIER ALCALA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	ARTHURO MEDRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JM	ALBERTO PINERA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	ADREAN ICALBACETA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
04-0120F4 Bid Item: 079 0-000-000.079 CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER) AMERICAN BRIDGE/FLUOR, A JV								
04-0120F4 Bid Item: 080 0-000-000.080 CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH) CERTIFIED COATINGS COMPANY								
04-0120F4 Bid Item: 086 0-000-000.086 BIKEPATH RAILING AMERICAN BRIDGE/FLUOR, A JV								
CCO-024 Bid Item: 001 0-TRM-101.024 Traveler Rail Modifications (101) AMERICAN BRIDGE/FLUOR, A JV								
CCO-094 Bid Item: 001 0-PAI-ALS.094 Additional Painting CERTIFIED COATINGS COMPANY								
CCO-094 Bid Item: 001 0-PAI-ALS.094 Additional Painting AMERICAN BRIDGE/FLUOR, A JV								
CCO-151 Bid Item: 001 0-COR-ELS.151 Contractor Coordination AMERICAN BRIDGE/FLUOR, A JV								



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Mofor, Sebastian Diary #: 244 Date: 02-Dec-2011 Friday

CCO-177 Bid Item: 001 0-SMP-ALS.177 Skyway Overhead Sign Structure Missing Part

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker		CHRIS HOWARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	BRADLEY WHITBURN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002351	FORKLIFT, HYSTER 12,000 lb						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
002307	FORKLIFT, CAT TH560B 10,000 LBS						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			
002131	FORK LIFT TRUCKS						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

CCO-178 Bid Item: 001 0-TCO-ALS.178 Skyway Bikepath Traveler Completion Work

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROBERT MARTELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JIMMY OSBURN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000073	WELDER, LINCOLN 500-549 AMP DSL/TOW						No	<input type="checkbox"/>
		8.00	0.00	0.00	0.00			

CCO-179 Bid Item: 001 0-SBM-ALS.179 Skyway Bikepath/Railing Modifications

AMERICAN BRIDGE/FLUOR, A JV

CCO-186 Bid Item: 001 0-BSI-ALS.186 Bikepath Stud Issue

AMERICAN BRIDGE/FLUOR, A JV

CCO-193 Bid Item: 001 0-BEJ-000.193 Skyway Bikepath Exp. Joint

AMERICAN BRIDGE/FLUOR, A JV