



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:23 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 239 Const Calendar Day: 820 Date: 07-Dec-2011 Wednesday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 4PM 50 - 58

Precipitation None

Condition Partly Cloudy

Working Day ☒ If no, explain:

Diary:

Dispute

Work description.

ABF Crews activities:

1- The crews continued working At Pier W2 with respect to some of the following submittals

- ABF-SUB-002171R01, "PWS Restraint System at Pier W2".
- ABF-SUB-002283R00, "Cable Erection Plan-Secondary PWS Hauling System".
- ABF-SUB-002019R02, "West End Tramway".
- ABF-SUB-002416R00, "West Floating Arms".
- ABF-SUB-002506R00, "Cable Erection Plan-W2 Transfer Arms".
- ABF-SUB-002393R00, "Pier W2 Access Platform".
- ABF-SUB-002447R01, "Erection Plan (Cable)-Main Cable Strand (PWS) Erection plan".

ACTIVITIES:

1. The ABF crews set up two scaffolding (Platforms) at the top of the Floating and Transfer arms for both the North and South side of Pier W2. Different pictures show the exact location of these scaffoldings.
2. The ABF crews also installed the assembly of cable anchors and rollers for the jacking of the Secondary Hauling System which are being used in the PWS lowering process. The crews assembled 30 anchor set and rollers for the East and West saddles. Various pictures show the assembly and installation.
3. At the end of the working day, the ABF crews changed the position of the Primary Hauling System counterweight, Mr. Scott Smith, the superintendent, mentioned that we are going to set up the counterweight at elevation of 16 feet so that when the haul rope splicing is completed, it is expected to have counterweight elevation 10 feet lower and consequently the counterweight height will be 6 feet from the foundation. ABF prefers that the counterweight to be located at a low elevation from the foundation. Haul rope splicing will be started probably tomorrow after training the special group for doing the splice. The cable of winch shows that the Primary haul rope in under full tension of 25Kips, as shown in the picture.
4. Portion of the scaffolding which had conflict with the haul rope was removed at the North side of Pier W2. On the side the condition was different, nevertheless was modified.
5. The ABF crews continued painting of the added steel sections to the Secondary Hauling System and unpainted surfaces of all the brackets located at Pier W2.
6. The selected attached pictures show the detail of the performed activities.

ABF crews involved in pier W2 activities:

-Jerry Kubala



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Iranmanesh, Abbas **Diary #:** 239 **Date:** 07-Dec-2011 **Wednesday**

-Rigovertto Garcia
- Joseph Stone
-Jonathan Canites
-Ryan Nash

Painting:
-Javier Alcala
-Jorge Romero
-Victor Ruiz
-Martin Zavala

Equipments:
-Lincoln Welding Machine (ABF002082)

04-0120F4 Bid Item: 051 0-000-000.051 ERECT STRUCTURAL STEEL (BRIDGE)
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
		VICTOR RUIZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
		JORGE ROMERO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	6.00	2.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	6.00	2.00	0.00	8.00		<input type="checkbox"/>
		MARTIN ZAVALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		JAVIER ALCALA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSEPH STONE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002082	WELDER, LINCOLN 500-549 AMP DSL/TOW						No	
		6.00	0.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 060 W-W2C-WDS.060 W Line W2 Cap West Deviation Saddle
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 X-W2C-JKS.060 E-W Line Cross Over W2 Cap Jacking Saddle
AMERICAN BRIDGE/FLUOR, A JV

Attachment



ddrRptbyBidItem

Daily Diary Report by Bid Item


Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 239

Date: 07-Dec-2011

Wednesday



Daily Diary Report by Bid Item


Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 239

Date: 07-Dec-2011

Wednesday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 239

Date: 07-Dec-2011

Wednesday



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 239

Date: 07-Dec-2011

Wednesday

