

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:13 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 188 Const Calendar Day: 820 Date: 07-Dec-2011 Wednesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Prep Work**

Work near the Tower saddle to prepare for PWS hauling:

- Tony Costa's crew was working at the Tower saddle for most of the shift.
- The crew was making some minor adjustments to the main hauling cable.
- The crew was re-installing the portions of the rollers that were removed 2 weeks ago. The modification included an extra piece of teflon on the outboard side rollers. This is to possibly prevent the strand from getting caught on this side when floating the strand out of the rollers.

Also, I witnessed while ABF tested some minor jacking and installing of the blocking in between the divider plates of the Tower saddle. 2 ironworkers, along with Kevin Smith and Levi Gatsos of ABF, were testing how easily the divider plates could be moved. 2 areas were checked, both on the North side of the saddle. These were areas with trough spacing as low as 56mm. When using the jack in a single trough, the divider plates were moved easily. The gauge on the jack did not even register any measurable pressure. They believed that they may be able to use the blocking alone, but this may splinter the blocking on the narrowest of trough spaces.

Note: Although the crew was scheduled to work a 10 hour shift, I stayed until only 15:30 since they were not doing any work on the permanent structure.

**04-0120F4 Bid Item: 067 C-TPW-PIC.067 Prepare for PWS Installation**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RIGOVERTO GARCIA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	JERRY KUBALA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>



---

## ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name** Wright, Doug

**Diary #:** 188

**Date:** 07-Dec-2011

**Wednesday**

---

