

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 1:21 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 254 Const Calendar Day: 826 Date: 13-Dec-2011 Tuesday

Inspector Name: Mofor, Sebastian Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 02-Oct-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 40 - 60 12 PM 4PM 60 - 70

Precipitation Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

**CCO # 179**

Contractor continued to drilled top and bottom of bike path panels, installed and weld pipe sleeve where electrical wires will be channel for lighting on divider rails. QA Arthur Peterson and QC Bernie Docena inspected the welding.

**CCO # 228**

Contractor started leveling bike path panels from PP(31-33) and placed temporary shim plates at PP(15-17) and (33-35).

CCO 228 is not in PMIV : labor (David Lacero, Julio Ruiz, and Jeff Steward)(5hrs)

Equipment: 2 EA. RH302 30 Ton Jacks (10hrs), 1 Hyd. Hand Pump (10hrs), 1 EA. Hyd. Manifold (5hrs), 3 EA Hyd. Hose (15hrs), 3 EA Radios (15hrs).

**04-0120F4 Bid Item: 058 E-L10-BPB.058 E Line Lift 10 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L10-BPS.058 E Line Lift 10 Bike Path Segment**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L11-BPB.058 E Line Lift 11 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4 Bid Item: 058 E-L01-BPB.058 E Line Lift 01 Bike Path Beam**

AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 254

Date: 13-Dec-2011

Tuesday

04-0120F4 Bid Item: 058 E-L03-BPB.058 E Line Lift 03 Bike Path Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L03-BPS.058 E Line Lift 03 Bike Path Segment  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L05-BPB.058 E Line Lift 05 Bike Path Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L05-BPS.058 E Line Lift 05 Bike Path Segment  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L06-BPB.058 E Line Lift 06 Bike Path Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L07-BPB.058 E Line Lift 07 Bike Path Beam  
CERTIFIED COATINGS COMPANY

04-0120F4 Bid Item: 058 E-L07-BPB.058 E Line Lift 07 Bike Path Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPB.058 E Line Lift 08 Bike Path Beam  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L08-BPS.058 E Line Lift 08 Bike Path Segment  
AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 058 E-L09-BPB.058 E Line Lift 09 Bike Path Beam  
AMERICAN BRIDGE/FLUOR, A JV



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Mofor, Sebastian    **Diary #:** 254    **Date:** 13-Dec-2011    **Tuesday**

04-0120F4	Bid Item: 058	E-L09-BPS.058	E Line Lift 09 Bike Path Segment
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 058	E-L09-BPS.058	E Line Lift 09 Bike Path Segment
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 069	0-000-000.069	ERECT SUSPENDER SYSTEM
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 077	E-L01-OBG.077	E Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L01-OBG.077	W Line Lift 01 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	W-L02-OBG.077	W Line Lift 02 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			
04-0120F4	Bid Item: 077	W-L04-OBG.077	W Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	E-L02-OBG.077	E Line Lift 02 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			
04-0120F4	Bid Item: 077	X-L02-CBM.077	E-W Line Cross Over Lift 02 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 254

Date: 13-Dec-2011 Tuesday

04-0120F4	Bid Item: 077	X-L04-CBM.077	E-W Line Cross Over Lift 04 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L05-CBM.077	E-W Line Cross Over Lift 05 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L07-CBM.077	E-W Line Cross Over Lift 07 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L08-CBM.077	E-W Line Cross Over Lift 08 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L04-OBG.077	E Line Lift 04 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	X-L12-CBM.077	E-W Line Cross Over Lift 12 Cross Beam Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L05-OBG.077	E Line Lift 05 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 077	E-L06-OBG.077	E Line Lift 06 OBG Clean and paint structural steel
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 077	E-L07-OBG.077	E Line Lift 07 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 254

Date: 13-Dec-2011

Tuesday

04-0120F4	Bid Item: 077	E-L08-OBG.077	E Line Lift 08 OBG Clean and paint structural steel
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 079	0-000-000.079	CLEAN AND PAINT STRUCTURAL STEEL (BOX GIRDER)
AMERICAN BRIDGE/FLUOR, A JV			

04-0120F4	Bid Item: 080	0-000-000.080	CLEAN AND PAINT STRUCTURAL STEEL (BIKEPATH)
CERTIFIED COATINGS COMPANY			

04-0120F4	Bid Item: 086	0-000-000.086	BIKEPATH RAILING
AMERICAN BRIDGE/FLUOR, A JV			

CCO-024	Bid Item: 001	0-TRM-101.024	Traveler Rail Modifications (101)
AMERICAN BRIDGE/FLUOR, A JV			

CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting
CERTIFIED COATINGS COMPANY			

CCO-094	Bid Item: 001	0-PAI-ALS.094	Additional Painting
AMERICAN BRIDGE/FLUOR, A JV			

CCO-151	Bid Item: 001	0-COR-ELS.151	Contractor Coordination
AMERICAN BRIDGE/FLUOR, A JV			

CCO-177	Bid Item: 001	0-SMP-ALS.177	Skyway Overhead Sign Structure Missing Part
AMERICAN BRIDGE/FLUOR, A JV			



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Mofor, Sebastian

Diary #: 254

Date: 13-Dec-2011

Tuesday

**CCO-179**      **Bid Item: 001**      **0-SBM-ALS.179**      **Skyway Bikepath/Railing Moditications**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	MATTHEW CHAMBERLAIN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JASON COLLINS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROBERT MARTELL	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	BRADLEY WHITBURN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**CCO-186**      **Bid Item: 001**      **0-BSI-ALS.186**      **Bikepath Stud Issue**

AMERICAN BRIDGE/FLUOR, A JV

**CCO-193**      **Bid Item: 001**      **0-BEJ-000.193**      **Skyway Bikepath Exp. Joint**

AMERICAN BRIDGE/FLUOR, A JV