

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 2:12 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 192 Const Calendar Day: 827 Date: 14-Dec-2011 Wednesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Prep Work

Work near the Tower saddle to prepare for PWS hauling:

- Tony Costa's crew was working on the adjustment of the hauling cable for the entire shift.
- The hauling cable was being tested by running slowly, and the crew was making minor adjustments to the sheaves where necessary. On one occasion, the hauling cable slipped out of the sheaves near the bottom of the main span (North) catwalk. It was re-inserted, and the sheaves were adjusted.
- Also, the punchlist items for the Tower saddle were being addressed today. The paint crew was performing minor repairs on some of the areas where the metalizing was damaged. The areas were ground, cleaned with MEK, and repaired with MC-zinc-100 paint. This work was mainly covered by Victor Altamarano since he has been inspecting the paint repairs on all of the saddles. See his report for additional details. See attached photo for one paint repair area. 8 areas received a minor repair, all of which were fairly similar to the attached photo.

Office work:

- I sat down with Jim Reid to discuss the details of the spreadsheets that he created for strand adjusting and other items.

04-0120F4 Bid Item: 067 C-TPW-PIC.067 Prepare for PWS Installation

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	HOWARD SCHROYER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN RATCLIFF	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Attachment

ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 192

Date: 14-Dec-2011

Wednesday



Paint repair area in Tower saddle, North trough