

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 12:19 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 245 Const Calendar Day: 828 Date: 15-Dec-2011 Thursday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 4PM 50 - 54**Precipitation** None**Condition** Mostly Cloudy, Rain ShowersWorking Day ☒ If no, explain:**Diary:**

Dispute

Work description.

ABF Crews activities:

1- The crews continued working At Pier W2 with respect to some of the following submittals:

- ABF-SUB-002171R01, "PWS Restraint System at Pier W2".
- ABF-SUB-002283R00, "Cable Erection Plan-Secondary PWS Hauling System".
- ABF-SUB-002019R02, "West End Tramway".
- ABF-SUB-002416R00, "West Floating Arms".
- ABF-SUB-002506R00, "Cable Erection Plan-W2 Transfer Arms".
- ABF-SUB-002393R00, "Pier W2 Access Platform".
- ABF-SUB-002447R01, "Erection Plan (Cable)-Main Cable Strand (PWS) Erection plan".
- ABF-SUB-002312R00, "Cable Erection Plan-Primary PWS Hauling System".

ACTIVITIES:

1. The painter continued painting of the Macalloy rod bearing plates of the Hinges -K of the E-Line.
2. The Primary PWS Hauling Arm of the Primary PWS Hauling System of the North catwalk was tested. The PWS hauling Arm has a conflict with the sheave bracket of the Primary PWS Hauling System which has been installed on the structural arm of the Floating Arm as shown in the picture. It is expected that ABF makes the modifications tomorrow for free movement of the PWS Hauling Arm.
3. The selected attached pictures show the detail of the performed activities.

ABF crew involved in pier W2 activity:

Painting:

-Jorge Flores

04-0120F4 Bid Item: 051 0-000-000.051 ERECT STRUCTURAL STEEL (BRIDGE)

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 060 E-W2C-WDS.060 E Line W2 Cap West Deviation Saddle

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------



ddrRptbyBidItem

Page 1 of 3

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Iranmanesh, Abbas Diary #: 245 Date: 15-Dec-2011 Thursday

Contractor:		AMERICAN BRIDGE/FLUOR, A JV						<input type="checkbox"/>	
		JORGE FLORES		3.00	0.00	0.00	3.00		
04-0120F4	Bid Item:	060	W-W2C-WDS.060	W Line W2 Cap West Deviation Saddle					
AMERICAN BRIDGE/FLUOR, A JV									
04-0120F4	Bid Item:	060	X-W2C-JKS.060	E-W Line Cross Over W2 Cap Jacking Saddle					
AMERICAN BRIDGE/FLUOR, A JV									

Attachment



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Iranmanesh, Abbas

Diary #: 245

Date: 15-Dec-2011

Thursday

